



Project Office
RFK Stadium Lot 6

C St NE Implementation
DC CONTRACT NO. DCKA-2020-C-0056
FAP No.: CM-2020 (018)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT

08/16/2021 – 08/20/2021

Project Website: www.cstne.com

1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of improving the existing streetscape and safety for pedestrians and cyclists. The project plans to mill and overlay the pavement surface, reconstruct sidewalks as needed, and install bulb-outs and bus pads, crosswalks, pavement marking and wheelchair ramps. Streetlights, traffic signals and drainage structures will be upgraded. Other design elements considered for the project are LID elements and intersection improvements. The project will upgrade the bike facilities from bike lanes to protected bike lanes, add more pedestrian crossings, and ensure the street complies with the Americans with Disabilities Act (ADA).

This project is 83% Federally Funded and 17% District-Funded. DDOT selected Anchor construction corporation. as the contractor and awarded the \$15,995,763.50 contract on February 17th, 2021. DDOT issued notice to proceed with contract work to Anchor construction corporation with work to begin on April 26th, 2021 and a substantial completion date of September 28th, 2022

Jacobs is providing Construction Management and Inspection services. DDOT issued a task order to Jacobs on February 12th, 2021 that will expire on October 15th, 2022.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Work this week was performed during the day on date, August 16th, 2021 thru date August 20th, 2021. Work included the CM Agent Team organizing, chairing, and participating in meetings with DDOT, Anchor Construction, WGL, creating and revising meeting minutes, reviewing IDR's, reviewing design plans, reviewing specifications, reviewing RFI's, reviewing submittals, updating submittal and RFI logs, reviewing the monthly schedule update, issuing NCR's, drafting correspondence on DDOT's behalf, and answering various DDOT and Contractor queries.

The Contractor performed the following construction activities this week.

Monday 08/16/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE & 20th St – S&J
 - Trench excavation for 15" RCP between manhole M7-9 and I7-10
- C St NE & 20th St – Anchor
 - Install manhole M8-7

Tuesday 08/17/2021

CM

- Verified & inspected Contractor work activities and tested concrete

Contractor

- C St NE 1800 Block – S&J
 - Trench excavation for manhole M6-10
- C St NE & 20th St – Anchor
 - Place concrete for base of manhole M8-7

Wednesday 08/18/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE 1800 Block – S&J
 - Trench excavation for manhole M6-10
- C St NE between 1900 and 2100 blocks – Anchor
 - Install tree protection
- C St NE & 20th St – Anchor
 - Trench excavation for 15" RCP between manhole M8-7 and M8-2

Thursday 08/19/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE 1800 Block – S&J
 - Trench excavation for manhole M6-10, place M6-10
- C St NE between 1900 and 2100 blocks – Anchor
 - Install tree protection
- C St NE & 20th St – Anchor
 - Place #57 stone around base of manhole M8-7
- C St NE & 20th St – Anchor
 - Test pit for manhole M7-6

Friday 08/20/2021



CM

- Inclement weather – updated IDR's, reviewed rfi's, design plans, and contract documents

Contractor

- Inclement weather – no work was performed today

3. PHOTOS OF WORK PERFORMED THIS PERIOD

	
<p>C St NE & 20th St –M7-9 to I7-10 excavation</p>	<p>C St NE & 21st St – M8-7 base prep</p>



1800 Block C St NE- M6-10 excavation



C St NE & 21st St - M8-7 base concrete



C St NE & 21st St - M8-7 to M8-2 excavation



C St NE & 21st St - tree protection installation



1800 Block C St NE- M6-10 #57 stone placement



1800 Block C St NE- M6-10 placement



1900 Block C St NE- M7-6 test pit



C St NE & 21st St - M8-7 place #57 stone