



C St NE Implementation
DC CONTRACT NO. DCKA-2020-C-0056
FAP No.: CM-2020 (018)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT

06/28/2021 – 07/02/2021

Project Website: www.cstne.com

Picture -Date – Description

1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of improving the existing streetscape and safety for pedestrians and cyclists. The project plans to mill and overlay the pavement surface, reconstruct sidewalks as needed, and install bulb-outs and bus pads, crosswalks, pavement marking and wheelchair ramps. Streetlights, traffic signals and drainage structures will be upgraded. Other design elements considered for the project are LID elements and intersection improvements. The project will upgrade the bike facilities from bike lanes to protected bike lanes, add more pedestrian crossings, and ensure the street complies with the Americans with Disabilities Act (ADA).

This project is 83% Federally Funded and 17% District-Funded. DDOT selected Anchor construction corporation. as the contractor and awarded the \$15,995,763.50 contract on February 17th, 2021. DDOT issued notice to proceed with contract work to Anchor construction corporation with work to begin on April 26th, 2021 and a substantial completion date of September 28th, 2022

Jacobs is providing Construction Management and Inspection services. DDOT issued a task order to Jacobs on February 12th, 2021 that will expire on October 15th, 2022.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Work this week was performed during the day on date, June 28th, 2021 thru date July 2nd, 2021. Work included the CM Agent Team organizing, chairing, and participating in meetings with DDOT, Anchor Construction, WGL, UFA, creating and revising meeting minutes, reviewing design plans, reviewing specifications, reviewing RFI's, reviewing submittals, updating submittal and RFI logs, drafting correspondence on DDOT's behalf, and answering various DDOT and Contractor queries.

The Contractor began setup of the field office (located at RFK Stadium Lot 6), perimeter fencing at the park located at C St NE & 16th St, participated in various project meetings, provided RFI's, and submittals.

Monday 06/28/2021

CM

- Verified site conditions

Contractor

- Not onsite

Tuesday 06/29/2021

CM

- At RFK Stadium Lot 6
 - Inspection of Field Office Trailer / lay down yard setup
- At C St NE & 16th St
 - Inspection of perimeter fence at park

Contractor

- At RFK Stadium Lot 6
 - Field Office Trailer / lay down yard setup
- At C St NE & 16th St
 - Repair perimeter fence at park



Wednesday 06/30/2021

CM

- Verified site conditions

Contractor

- Not onsite

Thursday 07/01/2021

CM

- At RFK Stadium Lot 6
 - Inspection of Field Office Trailer / lay down yard setup
 - Inspection of CP&P delivery of pipe and drainage structures

Contractor

- At RFK Stadium Lot 6
 - Field Office Trailer / lay down yard setup
 - CP&P delivery of pipe and drainage structures

Friday 07/02/2021

CM

- At RFK Stadium Lot 6
 - Inspection of Field Office Trailer / lay down yard setup
 - Inspection of CP&P delivery of pipe and drainage structures

Contractor

- At RFK Stadium Lot 6
 - Field Office Trailer / lay down yard setup
 - CP&P delivery of pipe and drainage structures

3. PHOTOS OF WORK PERFORMED THIS PERIOD



North Carolina St before 14th facing east – Project DMS Board



C St NE & 16th St Park – Torn Down Fencing



C St NE & 16th St Park – Repaired Fencing



RFK Lot 6 – Lay Down Yard



RFK Lot 6 – RCP Delivery from CP&P



RFK Lot 6 – Drainage Structure Delivery from CP&P