



Project Office
TBD

C St NE Implementation
DC CONTRACT NO. DCKA-2020-C-0056
FAP No.: CM-2020 (018)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT

04/19/2021 – 04/23/2021

Project Website: www.cstne.com

Picture -Date – Description



1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of improving the existing streetscape and safety for pedestrians and cyclists. The project plans to mill and overlay the pavement surface, reconstruct sidewalks as needed, and install bulb-outs and bus pads, crosswalks, pavement marking and wheelchair ramps. Streetlights, traffic signals and drainage structures will be upgraded. Other design elements considered for the project are LID elements and intersection improvements. The project will upgrade the bike facilities from bike lanes to protected bike lanes, add more pedestrian crossings, and ensure the street complies with the Americans with Disabilities Act (ADA).

This project is 83% Federally Funded and 17% District-Funded. DDOT selected Anchor construction corporation. as the contractor and awarded the \$15,995,763.50 contract on February 17th, 2021. DDOT issued notice to proceed with contract work to Anchor construction corporation with work to begin on April 26th, 2021 and a substantial completion date of September 28th, 2022.

Jacobs is providing Construction Management and Inspection services. DDOT issued a task order to Jacobs on February 12th, 2021 that will expire on October 15th, 2022.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Work this week was performed during the day on date, April 19th, 2021 thru date April 23rd, 2021. Work included the CM Agent Team organizing, chairing, and participating in meetings with DDOT, Anchor Construction, Volkert, and Washington Gas, creating and revising meeting minutes, reviewing design plans, reviewing and commenting on the baseline schedule, taking part in DDOT SharePoint submittal workflow training, reviewing and answering submittals, reviewing and answering RFI's, updating a submittal register, updating submittal and RFI logs, engaging the EOR (Volkert) with various design plan questions, engaging DC Water with various inspection process questions, and answering various DDOT and Contractor queries.

No Contractor work took place this week.

Monday 04/19/2021:

CM

Contractor

- At #####
 -

Tuesday 04/20/2021

CM

Contractor

- At/Along ### (various locations)
 -

Wednesday 04/21/2021

CM

Contractor



- At/Along (various locations)
 -

Thursday 04/22/2021

CM

Contractor

- At/Along ...
 - ...

Friday 04/23/2021

CM

Contractor

- At/Along ...
 - ...

3. PHOTOS OF WORK PERFORMED THIS PERIOD