



Project Office
TBD

C St NE Implementation
DC CONTRACT NO. DCKA-2020-C-0056
FAP No.: CM-2020 (018)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT

05/17/2021 – 05/21/2021

Project Website: www.cstne.com

Picture -Date – Description

1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of improving the existing streetscape and safety for pedestrians and cyclists. The project plans to mill and overlay the pavement surface, reconstruct sidewalks as needed, and install bulb-outs and bus pads, crosswalks, pavement marking and wheelchair ramps. Streetlights, traffic signals and drainage structures will be upgraded. Other design elements considered for the project are LID elements and intersection improvements. The project will upgrade the bike facilities from bike lanes to protected bike lanes, add more pedestrian crossings, and ensure the street complies with the Americans with Disabilities Act (ADA).

This project is 83% Federally Funded and 17% District-Funded. DDOT selected Anchor construction corporation. as the contractor and awarded the \$15,995,763.50 contract on February 17th, 2021. DDOT issued notice to proceed with contract work to Anchor construction corporation with work to begin on April 26th, 2021 and a substantial completion date of September 28th, 2022

Jacobs is providing Construction Management and Inspection services. DDOT issued a task order to Jacobs on February 12th, 2021 that will expire on October 15th, 2022.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Work this week was performed during the day on date, May 17th, 2021 thru date May 21st, 2021. Work included the CM Agent Team organizing, chairing, and participating in meetings with DDOT, Anchor Construction, Washington Gas, requesting a PCO from the Contractor, creating and revising meeting minutes, reviewing design plans, reviewing submittals, reviewing RFI's, updating the submittal register, updating submittal and RFI logs, answering questions from DC Lighting, pursuing clarification with DOEE on the project's DOEE permit, responding to public information questions, and answering various DDOT and Contractor queries.

Monday 05/17/2021:

CM

Contractor

- Project Wide Site
 - Investigation of Storm Sewer
- Project Wide
 - Site Investigation of Electrical
- Project Wide
 - Installation of Temporary Project Signs

Tuesday 05/18/2021

CM

Contractor

- Project Wide Site
 - Investigation of Storm Sewer
- Project Wide
 - Site Investigation of Electrical
- Project Wide
 - Installation of Temporary Project Signs



Wednesday 05/19/2021

CM

Contractor

- Project Wide Site
 - Investigation of Storm Sewer
- Project Wide
 - Site Investigation of Electrical
- Project Wide
 - Installation of Temporary Project Signs

Thursday 05/20/2021

CM

Contractor

- Project Wide Site
 - Investigation of Storm Sewer
- Project Wide
 - Site Investigation of Electrical
- Project Wide
 - Installation of Temporary Project Signs

Friday 05/21/2021

CM

Contractor

- Project Wide Site
 - Investigation of Storm Sewer
- Project Wide
 - Site Investigation of Electrical
- At North Carolina Ave EB & 14th St
 - Federal ID Sign Installation
- At C St NE WB & 21st ST
 - Federal ID Sign Installation

3. PHOTOS OF WORK PERFORMED THIS PERIOD