



Project Office
RFK Stadium Lot 6

C St NE Implementation
DC CONTRACT NO. DCKA-2020-C-0056
FAP No.: CM-2020 (018)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT

07/12/2021 – 07/16/2021

Project Website: www.cstne.com

1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of improving the existing streetscape and safety for pedestrians and cyclists. The project plans to mill and overlay the pavement surface, reconstruct sidewalks as needed, and install bulb-outs and bus pads, crosswalks, pavement marking and wheelchair ramps. Streetlights, traffic signals and drainage structures will be upgraded. Other design elements considered for the project are LID elements and intersection improvements. The project will upgrade the bike facilities from bike lanes to protected bike lanes, add more pedestrian crossings, and ensure the street complies with the Americans with Disabilities Act (ADA).

This project is 83% Federally Funded and 17% District-Funded. DDOT selected Anchor construction corporation. as the contractor and awarded the \$15,995,763.50 contract on February 17th, 2021. DDOT issued notice to proceed with contract work to Anchor construction corporation with work to begin on April 26th, 2021 and a substantial completion date of September 28th, 2022

Jacobs is providing Construction Management and Inspection services. DDOT issued a task order to Jacobs on February 12th, 2021 that will expire on October 15th, 2022.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Work this week was performed during the day on date, July 12th, 2021 thru date July 16th, 2021. Work included the CM Agent Team organizing, chairing, and participating in meetings with DDOT, Anchor Construction, WGL, creating and revising meeting minutes, reviewing IDR's, reconciling quantities and Anchor's Invoice 01, reviewing design plans, reviewing specifications, reviewing RFI's, reviewing submittals, updating submittal and RFI logs, drafting correspondence on DDOT's behalf, and answering various DDOT and Contractor queries.

The Contractor performed the following construction activities this week.

Monday 07/12/2021

CM

- Verified site conditions

Contractor

- RFK Lot 6
 - Mobilization

Tuesday 07/13/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE & 22nd St, 21st St
 - Site walk through, install tree protection, replaced Construction warning signs that were knocked down

Wednesday 07/14/2021

CM

- Verified & inspected Contractor work activities

Contractor

- Not onsite

Thursday 07/15/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE & 20st St
 - Saw cutting and excavation for Manhole M7-4
- C St NE & 22nd St
 - Saw cutting and excavation for Manhole M8-5

Friday 07/16/2021

CM

- Verified & inspected Contractor work activities, tested concrete and created 4 cylinders

Contractor

- C St NE & 22nd St
 - Placed ~3 CY of concrete for base of precast manhole M8-5

3. PHOTOS OF WORK PERFORMED THIS PERIOD



C St NE & 22nd St – reviewing layout of M8-6 and M8-5



C St NE & 21st St – Tree Protection Fencing



C St NE & 22nd St – saw cut for M8-5



C St NE & 22nd St – excavate for M8-5



C St NE & 20th St – saw cut for M7-4



C St NE & 20th St – excavation for M7-4