



Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation

Contract No.: DCKA-2021-C-0056

Date: Monday, October 17, 2022

Activity ID	Description/Activity Name	10/9/22	10/10/22	10/11/22	10/12/22	10/13/22	10/14/22	10/15/22	10/16/22	10/17/22	10/18/22	10/19/22	10/20/22	10/21/22	10/22/22	10/23/22	10/24/22	10/25/22	10/26/22	10/27/22	10/28/22	10/29/22
		Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa
	14th St & North Carolina Ave NE Intersection		U44							U44							U44					
N/A	Adjust Storm Manholes and Catch Basins to Final Grade																					
	Electrical Work - Poles and Cosmetics																					
	South Side of C St NE - 22nd St to 16th St SE		MC D2							MC D2							MC D2					
CN9003	Install Streetlight Poles and Lights South Side of C St NE																					
CN9004	Install Traffic Poles, Mass Arms and Traffic Signals South Side of C St NE																					
CN9005	Furnish and Install Electrical Wire and Signal Cable South Side of C St NE					W																
	North Side of North Carolina Ave NE - 16th St to 14th St SE		MC D3							MC D3							MC D3					
CN9006	Install Streetlight Poles and Lights North Side of North Carolina Ave NE																					
CN9007	Install Traffic Poles, Mass Arms and Traffic Signals North Side of North Carolina Ave NE																					
CN9008	Furnish and Install Electrical Wire and Signal Cable North Side of North Carolina Ave NE					W																
	HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																					
	PHASE 1B: EAST MEDIAN OF 14TH ST. & NOARTH CAROLINA AVE INTERSECTION																					
CN1051A	Sawcut Full Depth Perimeter & Demo Hardscape 14th St. Median & N Carolina Ave. Intersection				Omni 3																	
CN5109	Install Aggregate Base Course 14th St. Median & N Carolina Ave. Intersection				Omni 3																	
CN5110	Install PCC Base/Base for Utility Cuts 14th Median & N. Carolina Ave. Int.				Omni 3																	
CN6029	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 14th Median & N. Carolina Ave. Int.				Omni 3																	
	PHASE 3G: 1720 BLOCK OF C ST. FROM 18TH ST. TO 17TH PL.																					
	PHASE 3H: 1700 BLOCK FROM 17TH PL. TO 17TH ST.																					
CN5243	Install PCC Crosswalk 1700 Block 17th Pl to 17th St.									Omni 3							Omni 3					
	PHASE 2J: GRAVITY RETAINING WALL (PRIOR TO PHASE 2I HARDSCAPE)																					
	PHASE 2G: 15TH ST. & C ST. INTERSECTION FROM ALLEY NEAR 14TH PL. TO 15TH ST.																					
	PHASE 3J: 1600 BLOCK OF C ST. FROM 17TH ST. TO 16TH ST.																					
CN6059	Install PCC Crosswalk 1600 Block of C 17th to 16th									Omni 3							Omni 3					
	PHASE 3K: 1500 BLOCK OF C ST. FROM 16TH ST. & C ST. INTERSECTION TO ALLEY																					
CN1175A	Sawcut Full Depth Perimeter & Demo Hardscape 1500 Block of C St. 16th&C Int. to Alley		Omni 1			W				Omni 1												
CN5340	Install Aggregate Base Course 1500 Block of C St. 16th&C Int. to Alley									Omni 1												
CN5351	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1500 Block of C St. 16th&C Int. to Alley									Omni 1												
	PHASE 3L: 1500 BLOCK OF C ST. FROM ALLEY1 TO ALLEY2																					
CN1183A	Sawcut Full Depth Perimeter & Demo Hardscape 1500 Block of C from Alley1 to Alley2																Omni 1					
CN5355	Install Aggregate Base Course 1500 Block of C from Alley1 to Alley2																	Omni 1				
CN5367	Prep Subbase & Install Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1500 Block of C from Alley1 to Alley2																	Omni 1				
	PHASE 3M: 1500 BLOCK OF ST. FROM ALLEY2 TO 15TH ST. & C ST. INTERSECTION																					
	PHASE 3N: 1400 BLOCK OF C ST. FROM 15TH ST. TO ALLEY NEAR 14TH PL.																					
	PHASE 3R: 1500 BLOCK OF NORTH CAROLINA AVE. FROM 16TH ST. TO 15TH ST.																					
	PHASE 3S: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 15TH ST. TO ALLEY NEAR 14TH PL.																					
	PHASE 3V: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH PL. TO ALLEY NEAR 14TH ST.		Omni 3																			
CN10130	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC from 14th to Alley at 14th St.																					
CN10150	Install Aggregate Base Course 1400 Block of NC from 14th to Alley at 14th St.					W																
CN10160	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/oGutter 1400 Block of NC from 14th to Alley at 14th St.					W																
N/A	Restore Additional Hardscape around electrical work per RFI #068 1400 Block		S&J			W				S&J												
	PHASE 2D: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH ST. TO CONSTITUTION AVE.																					
	PHASE 2K: 1600 BLOCK OF C ST. FROM 16TH ST. TO 17TH ST.																					
	PHASE 2L: 1700 BLOCK OF C ST. FROM 17TH ST. TO 17TH PL.																					
CN10620	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1700 Block of C St. 17th St-17th Pl.		MC D1			W																
	PHASE 2N: 1800 BLOCK OF C ST. FROM 18TH ST. TO 19TH ST.																					
	PHASE 2P: 1900 BLOCK OF C ST. FROM 19TH ST. TO 20TH ST.																					
CN11020	LID - Excavate Full Depth 1900 Block of C 19th-20th		U38			W																
CN11510	LID - Install LID PCC Curb, Inlet/Outlet 1900 Block of C 19th-20th		U38			W																
CN11520	LID - Install Waterproofing, Geotextile, underdrain, Type S Basin 1900 Block of C 19th-20th									U38												
CN11530	LID - Install Aggregate Layers, Bio Soil, and Splash Stone 1900 Block of C 19th-20th									U38												
CN11030	Install PCC Crosswalk 1900 Block of C 19th-20th											Omni 3								Omni 3		
	PHASE 2Q: 2000 BLOCK OF C ST. FROM 20TH ST. TO 21ST ST.		Omni 2																			
CN11050	Sawcut Full Depth Perimeter & Demo Hardscape 2000 Block of C 20th-21st					W				Omni 2							Omni 2					
CN11070	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 2000 Block of C 20th-21st									MC D1							MC D1					
CN11080	Install Aggregate Base Course 2000 Block of C 20th-21st					W																
CN11100	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 2000 Block of C 20th-21st					W																
	LANDSCAPING & ACCESSORIES																					
CN11590	Furnish/Install Topsoil/Sod PH3A: 21st & C Intersection		W	W	E&F	W	E&F															
CN11600	Furnish/Install Topsoil/Sod PH3B: 2000 Block of C 21st to 20th																E&F					
CN11740	Furnish/Install Topsoil/Sod PH2D: 1400 Block of NC 14th St. to Constitution Ave.									E&F												
CN11750	Furnish/Install Topsoil/Sod PH2E: 1400 Block of NC Constitution Ave. to 15th									E&F												
CN11610	Furnish/Install Topsoil/Sod PH3C: 1900 Block of C 20th to 19th																E&F					
CN11770	Furnish/Install Topsoil/Sod PH2K: 1600 Block of C St. 16th-17th									E&F												
CN11820	Furnish/Install Topsoil/Sod PH2Q																E&F					
	FINAL ROADWAY RESTORATION																					
CN1404	Mill & Pave Asphalt Cycle Track PH2L: 1700 Block of C St. 17th-17th Pl.		FMCC	FMCC	FMCC	W	FMCC															
CN1414	Mill & Pave Asphalt Cycle Track PH2M: 1720 Block of C 17th Pl to 18th St.						FMCC															
CN1434	Mill & Pave Asphalt Cycle Track PH2P: 1900 Block of C 19th-20th								FMCC	FMCC	FMCC	FMCC										
CN1424	Mill & Pave Asphalt Cycle Track PH2N: 1800 Block of C 18th-19th												FMCC				FMCC	FMCC				
CN1214	Mill & Pave Asphalt Cycle Track PH2Q: 2000 Block of C 20th-21st																	FMCC	FMCC			
CN1344	Pave Asphalt Cycle Track PH3M: 1500 Block of C Alley to 15th/C Int.																			FMCC	FMCC	