Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, September 5, 2022

Activity ID	Description/Activity Name	8/28/22 Su	8/29/22 M	8/30/22 T	8/31/22 W	9/1/22 Th	9/2/22 F	9/3/22 Sa	9/4/22 Su	9/5/22 M	9/6/22 T	9/7/22 W	9/8/22 Th	9/9/22 F	9/10/22 Sa	9/11/22 Su	9/12/22 M	9/13/22 T	9/14/22 W	9/15/22 Th	9/16/22 F	9/17/22 Sa
	Traffic Signal/Street Light Infrastructure																					
	1400 Block of North Carolina Ave NE		MC D2																			
CN3094	Install and Encase PVC Conduits for TS/SL																					
	HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																					
	PHASE 3B: 2000 BLOCK OF C ST. FROM 21ST ST TO 20TH ST.																					
CN5157	Install Aggregate Base Course 2000 Block of C 21st to 20th						U38															
	PHASE 3D: 1820 BLOCK OF C ST. FROM 19TH ST. TO ALLEY NEAR 18TH PL.																					
CN5178	Install Aggregate Base 1820 Block of C St. 19th to Alley Near 18th Pl.																U44					
	PHASE 3E: 1820 BLOCK OF C ST. FROM ALLEY TO 18TH PL. & C ST. INTERSECTION																					
CN5194	Install Aggregate Base Course 1820 Block of C Alley near 18th Pl. to C St. Int.																U44					
	PHASE 3F: 1800 BLOCK OF C ST. FROM 18TH PL. TO 18TH ST.																					
CN5210	Install Aggregate Base Course 1800 Block of C St. 18th Pl to 18th St.																	U44	U44			
	PHASE 3G: 1720 BLOCK OF C ST. FROM 18TH ST. TO 17TH PL.																					
CN5236	Install Aggregate Base Course & PCC Base/Base for Utility Cuts 1720 Block of C 18th St. to 17th Pl.																		U44	U44		
	PHASE 3H: 1700 BLOCK FROM 17TH PL. TO 17TH ST.																					
CN5254	Tie-in new Fire Hydrant and Remove Existing Hydrant 1700 Block 17th Pl to 17th St.																					
	PHASE 2H: 15TH ST. & C ST. INTERSECTION FROM 15TH ST. TO ALLEY NEAR 16TH ST.									Omni 1							Omni 1					
CN1151A	Sawcut Full Depth Perimeter & Demo Hardscape 15th & C Int. from 15th St. to Alley at 16th										Weather											
CN5303	Install Aggregate Base Course 15th & C Int. from 15th St. to Alley at 16th																					
CN6054	Prep Subbase&Install Granite Curb&Brick Gutter,Granite Curb w/oGutter 15th & C Int. from 15th St. to Alley at 16th																					
CN6055	Prep Subbase & Install: PCC Sidewalk 15th & C Int. from 15th St. to Alley at 16th																					
CN6056	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp 15th & C Int. from 15th St. to Alley at 16th																					
	PHASE 2G: 15TH ST. & C ST. INTERSECTION FROM ALLEY NEAR 14TH PL. TO 15TH ST.																Omni 1					
CN5307	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 15th & C Int Alley 14th Pl to 15th																					
CN5319	Install Aggregate Base Course 15th & C Int Alley 14th Pl to 15th																					
CN6057	Prep Subbase & Install: Granite Curb & Brick Gutter 15th & C Int Alley 14th Pl to 15th																					
	PHASE 3J: 1600 BLOCK OF C ST. FROM 17TH ST. TO 16TH ST.		Omni 1																			
CN1167A	Sawcut Full Depth Perimeter & Demo Hardscape 1600 Block of C 17th to 16th																					
CN5323	Tie-in new Fire Hydrant and Remove Existing Hydrant 1600 Block of C 17th to 16th																					
CN5325	Install Aggregate Base Course 1600 Block of C 17th to 16th																					
CN5334	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1600 Block of C 17th to 16th																					
	PHASE 3V: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH PL. TO ALLEY NEAR 14TH ST.									Omni 4							Omni 4					
CN10130	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC from 14th to Alley at 14th St.										W											
CN10150	Install Aggregate Base Course 1400 Block of NC from 14th to Alley at 14th St.										W											
CN10160	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/oGutter 1400 Block of NC from 14th to Alley at 14th St.										W											
	PHASE 2K: 1600 BLOCK OF C ST. FROM 16TH ST. TO 17TH ST.		U38							U44												
CN10580	LID – Excavate Full Depth 1600 Block of C St. 16th-17th																					
CN11400	LID – Install LID PCC Curb, Inlet/Outlet 1600 Block of C St. 16th-17th																					
CN11420	LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1600 Block of C St. 16th-17th																					
	PHASE 2L: 1700 BLOCK OF C ST. FROM 17TH ST. TO 17TH PL.																					
CN10620	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1700 Block of C St. 17th St-17th Pl.																					
	PHASE 2M: 1720 BLOCK OF C ST. FROM 17TH PL TO 18TH ST.		Omni 3							Omni 3												
CN10720	Sawcut Full Depth Perimeter & Demo Hardscape 1720 Block of C 17th Pl-18th St																					
CN10730	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1720 Block of C 17th Pl-18th St										MC D1/2											
CN10740	Install Aggregate Base Course 1720 Block of C 17th Pl-18th St																					
CN10760	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1720 Block of C																					
	PHASE 2N: 1800 BLOCK OF C ST. FROM 18TH ST. TO 19TH ST.		Omni 2							Omni 2							Omni 2					
CN10850	Sawcut Full Depth Perimeter & Demo Hardscape 1800 Block of C 18th-19th										W											
CN10860	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1800 Block of C 18th-19th										MC D1/2											
CN10870	Install Aggregate Base Course 1800 Block of C 18th-19th										W											
CN10880	PCC Base/Base for Utility Cuts 1800 Block of C 18th-19th																					
CN10890	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1800 Block of C 18th-19th										W											
	PHASE 2P: 1900 BLOCK OF C ST. FROM 19TH ST. TO 20TH ST.																Omni 3					
CN10940	Sawcut Full Depth Perimeter & Demo Hardscape 1900 Block of C 19th-20th																					
CN10950	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1900 Block of C 19th-20th																MC D1/2					
CN10960	Install Aggregate Base Course 1900 Block of C 19th-20th																					
CN10980	Prep Subbase & Install Granite Curb & Brick Gutter, Granite Curb w/oGutter 1900 Block of C 19th-20th																					
CN11020	LID – Excavate Full Depth 1900 Block of C 19th-20th																					
CN11510	LID – Install LID PCC Curb, Inlet/Outlet 1900 Block of C 19th-20th																				U44	
CN11520	LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 1900 Block of C 19th-20th																					
CN11530	LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1900 Block of C 19th-20th																					