Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, November 14, 2022

Activity ID	Description/Activity Name	11/6/22 Su	11/7/22 M	11/8/22 T	11/9/22 W	11/10/22 Th	11/11/22 F	11/12/22 Sa	11/13/22 Su	11/14/22 M	11/15/22 T	11/16/22 W	11/17/22 Th	11/18/22 F	11/19/22 Sa	11/20/22 Su	11/21/22 M	11/22/22 T	11/23/22 W	11/24/22 Th	11/25/22 F	11/26/22 Sa
	14th St & North Carolina Ave NE Intersection																					
N/A	Adjust Storm Manholes and Catch Basins to Final Grade		U44		U73 & U44			U73														
	Traffic Signal/Street Light Infrastructure																					
A1020	Install Communication per SG-52 to SG-58 for all areas outside of intersection		MCD 1																			
N/A	Set Electric manholes to grade				MCD 1																	
Electrical Work - Poles and Cosmetics																						
	South Side of C St NE - 22nd St to 16th St SE		MC D2							MC D2							MC D2					
CN9005	Furnish and Install Electrical Wire and Signal Cable South Side of C St NE																					
	North Side of North Carolina Ave NE - 16th St to 14th St SE									MC D2							MC D2					
CN9008	Furnish and Install Electrical Wire and Signal Cable North Side of North Carolina Ave NE																					
HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																						
PHASE 1B: EAST MEDIAN OF 14TH ST. & NOARTH CAROLINA AVE INTERSECTION																						
PHASE 3G: 1720 BLOCK OF C ST. FROM 18TH ST. TO 17TH PL.																						
PHASE 3H: 1700 BLOCK FROM 17TH PL. TO 17TH ST.																						
PHASE 2J: GRAVITY RETAINING WALL (PRIOR TO PHASE 2J HARDSCAPE)																						
PHASE 2G: 15TH ST. & C ST. INTERSECTION FROM ALLEY NEAR 14TH PL. TO 15TH ST.																						
PHASE 3J: 1600 BLOCK OF C ST. FROM 17TH ST. TO 16TH ST.																						
PHASE 3K: 1500 BLOCK OF C ST. FROM 16TH ST. & C ST. INTERSECTION TO ALLEY		Omni 3								Omni 3							Omni 3					
CN1175A	Sawcut Full Depth Perimeter & Demo Hardscape 1500 Block of C St. 16th&C Int. to Alley																					
CN5340	Install Aggregate Base Course 1500 Block of C St. 16th&C Int. to Alley																					
CN5350	Install PCC Base/Base for Utility Cuts 1500 Block of C 16th to Alley																					
CN5352	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 1500 Block of C St. 16th&C Int. to Alley																					
CN6060	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Paver 1500 Block of C St. 16th&C Int. to Alley																					
CN5353	Install PCC Driveway-Alley Entrance 1500 Block of C St. 16th&C Int. to Alley																					
CN11920	Cure PCC Driveway-Alley Entrance 1500 Block of C St. 16th&C Int. to Alley																					
PHASE 3L: 1500 BLOCK OF C ST. FROM ALLEY1 TO ALLEY2										Omni 3							Omni 3					
CN5355	Install Aggregate Base Course 1500 Block of C from Alley1 to Alley2																					
CN5368	Prep Subbase & Install: PCC Sidewalk 1500 Block of C from Alley1 to Alley2																					
CN6061	Prep Subbase & Install: Directional Indicator Paver 1500 Block of C from Alley1 to Alley2																					
CN5369	Install PCC Driveway-Alley Entrance 1500 Block of C from Alley1 to Alley2																					
CN11930	Cure PCC Driveway-Alley Entrance 1500 Block of C from Alley1 to Alley2																					
PHASE 3M: 1500 BLOCK OF ST. FROM ALLEY2 TO 15TH ST. & C ST. INTERSECTION		Omni 1																				
CN1191A	Sawcut Full Depth Perimeter & Demo Hardscape 1500 Block of C Alley2 to 15th/C Int.																					
CN5371	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1500 Block of C Alley2 to 15th/C Int.		MCD 1	MCD 1																		
CN5374	Prep Subbase&Install Granite Curb & Brick Gutter, Granite Curb w/oGutter 1500 Block of C Alley2-15th/C																					
CN5383	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 1500 Block of C Alley2 to 15th/C Int.																					
CN6063	Install PCC Bus Pad 1500 Block of C Alley2 to 15th/C Int.																					
CN11940	Cure Driveway-Alley Entrance 1500 Block of C Alley2 to 15th/C Int.																					
CN5385	Bus Shelter Relocation 1500 Block of C Alley2 to 15th/C Int.											U44										
PHASE 3N: 1400 BLOCK OF C ST. FROM 15TH ST. TO ALLEY NEAR 14TH PL.										Omni 1							Omni 1					
CN1155	Sawcut Full Depth Perimeter & Demo Hardscape 15th St. & C St. NE Intersection																					
CN1199A	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1400 Block of C 15th to Alley 14th Pl.																MCD 1	MCD 1				
CN5387	Install Aggregate Base Course 1400 Block of C 15th to Alley 14th Pl.																					
CN5398	Install PCC Base/Base for Utility Cuts 1400 Block of C 15th to Alley 14th Pl.																					
CN5399	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 1400																					
CN5400	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 1400 Block of C 15th-Alley 14th																					
CN6064	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Paver 1400 Block of C 15th-Alley 14th																					
PHASE 3R: 1500 BLOCK OF NORTH CAROLINA AVE. FROM 16TH ST. TO 15TH ST.																						
PHASE 3S: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 15TH ST. TO ALLEY NEAR 14TH PL.																						
PHASE 3V: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH PL. TO ALLEY NEAR 14TH ST.																						
PHASE 2D: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH ST. TO CONSTITUTION AVE.																						
PHASE 2E: 1400 BLOCK OF NORTH CAROLINA FROM CONSTITUTION AVE. TO 15TH ST.																						
PHASE 2F: 1500 BLOCK OF NORTH CAROLINA AVE. FROM 15TH ST. TO 16TH ST.																						
CN10390	Sawcut Full Depth Perimeter & Demo Hardscape 1500 Block of NC from 15th to 16th									Omni 3												
CN10420	Install Aggregate Base Course 1500 Block of NC from 15th to 16th									Omni 3												
CN10440	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1500									Omni 3												
CN10480	LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1500 Block of NC from 15th to 16th									U44												
PHASE 2K: 1600 BLOCK OF C ST. FROM 16TH ST. TO 17TH ST.																						
PHASE 2L: 1700 BLOCK OF C ST. FROM 17TH ST. TO 17TH PL.																						
PHASE 2N: 1800 BLOCK OF C ST. FROM 18TH ST. TO 19TH ST.																						
PHASE 2P: 1900 BLOCK OF C ST. FROM 19TH ST. TO 20TH ST.																						
PHASE 2Q: 2000 BLOCK OF C ST. FROM 20TH ST. TO 21ST ST.		Omni 2								Omni 2												
CN11050	Sawcut Full Depth Perimeter & Demo Hardscape 2000 Block of C 20th-21st																					
CN11080	Install Aggregate Base Course 2000 Block of C 20th-21st																					
CN11100	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 2000 Block of C 20th-21st																					
CN11110	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 2000 Block of C 20th-21st																					
CN11540	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Directional Indicator Paver 2000 Block of C 20th-21st																					
CN11550	Prep Subbase & Install: Tumbled Pavers on PCC Base 2000 Block of C 20th-21st																					
CN11120	Install PCC Bus Pad 2000 Block of C 20th-21st																					
CN11890	Cure PCC Bus Pad 2000 Block of C 20th-21st																					
PHASE 2R: 21ST ST. & C ST. INTERSECTION TO 22ND ST.										Omni 2							Omni 2					
CN11140	Sawcut Full Depth Perimeter & Demo Hardscape 21st St. & C St. to 22nd St.																					
CN11170	Install Aggregate Base Course & PCC Base/Base for Utility Cuts 21st St. & C St. to 22nd St.																					
CN11180	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb without Gutter 21st St. & C St. to 22nd St.																					
LANDSCAPING & ACCESSORIES																						
CN11810	Furnish/Install Topsoil/Sod PH2P		E&F														E&F					
CN11800	Furnish/Install Topsoil/Sod PH2N		E&F																			
CN11820	Furnish/Install Topsoil/Sod PH2Q																E&F					
NORTH SIDE OF C ST. NE - 21ST ST. TO 14TH PLACE SE																						
CN2003	Install Benches- Bike Racks- Trash Receptacles North Side of C St. NE																U44					
SOUTH SIDE OF C ST. NE - 22ND ST. TO 16TH ST. SE																						
NORTH SIDE OF NORTH CAROLINA AVE. NE - 16TH ST. TO 14TH ST. SE																						
SOUTH SIDE OF NORTH CAROLINA AVE. NE - 16TH ST. TO 14TH ST. SE																						
FINAL ROADWAY RESTORATION																						
FRAG	Mill & Overlay Roadway - WB 21st St & C St to 14th St & North Carolina Ave		FMCC							FMCC												
FRAG	Mill & Overlay Roadway - EB 21st St & C St to 14th St & North Carolina Ave									FMCC							FMCC					
FRAG	Mill & Overlay Roadway - WB 16th St & C St to 14th Pl & C																					
FRAG	Pave Raised Crosswalk - WB 21st St & C St to 14th St & North Carolina Ave				FMCC	FMCC						FMCC					FMCC					
FRAG	Pave Raised Crosswalk - EB 21st St & C St to 14th St & North Carolina Ave											FMCC										
FRAG	Permanent Pavement Markings											MM					MM					