Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Friday, March 17, 2023

Contractor	Description/Activity Name	3/19/23 Su	3/20/23 M	3/21/23 T	3/22/23 W	3/23/23 Th	3/24/23 F	3/25/23 Sa	3/26/23 Su	3/27/23 M	3/28/23 T	3/29/23 W	3/30/23 Th	3/31/23 F	4/1/23 Sa	4/2/23 Su	4/3/23 M	4/4/23 T	4/5/23 W	4/6/23 Th	4/7/23 F	4/8/23 Sa
Phase 1																						
Surveyor	Pre-Construction Survey & Lay-out																					
Anchor	Set-up Temporary MOT Devices																					
Anchor	Install Wood Sign Supports with Temp Signs & Traffic Drums																					
Mullens	Eradicate Existing Conflicting Pavement Markings																					
Mullens	Install 4" White Solid Pavement Marking Tape																					
MC Dean	Electrical Items at 14th St & NC Ave: Relocate and/or Remove Existing Pole/Signal Head/Mast Arm/Base																					
	Hardscape at 14th St & NC Ave East & West Median Island:																					
Omni	Sawcut & Demo Existing East & West Median Island, Existing Roadway & Curb Radius for Proposed New Islands																					
Omni	Backfill & Prep Subgrade for PCC Roadway Base and New Medians																					
Omni	Prep Subbase & Install Granite Curb & Brick Gutter																					
MC Dean	Demo Existing Foundations & Install New Foundation																					
Omni	Repair PCC Roadway Base & Temp Asphalt																					
Omni	Prep Subbase & Install: Brick Sidewalk on PCC Base																					
Omni	Prep Subbase & Install: PCC Sidewalk & detectable pavers w/o ADA ramp																					
Omni	Embankment Backfill and install Topsoil with Sod																					
	Hardscape at 14th St & NC Ave NE Intersection Bump-out:																					
Anchor	Sawcut & Demo Existing Roadway & Sidewalk Radius																					
Anchor	Backfill & Prep Subgrade for PCC Roadway Base and New Medians																					
Anchor	Prep Subbase & Install Granite Curb & Brick Gutter																					
MC Dean	Demo Existing Foundations & Install New Foundation																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
Anchor	Prep Subbase & Install: PCC ADA Ramps																					
Anchor	Adjust Utility Frame & Covers to Proposed Grade																					
Anchor	Prep Subbase & Install: PCC Sidewalk																					
Anchor	Embankment Backfill and install Topsoil with Sod																					
	Hardscape at A St & North Carolina (North Side)																					
Anchor	Demo curb, gutter, and landscape for Proposed ADA Ramp																					
Anchor	Prep Subbase & Install: PCC ADA Ramps																					