Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, April 11, 2022

Activity ID	Description/Activity Name	4/3/22 Su	4/4/22 M	4/5/22 T	4/6/22 W	4/7/22 Th	4/8/22 F	4/9/22 Sa	4/10/22 Su	4/11/22 M	4/12/22 T	4/13/22 W	4/14/22 Th	4/15/22 F	4/16/22 Sa	4/17/22 Su	4/18/22 M	4/19/22 T	4/20/22 W	4/21/22 Th	4/22/22 F	4/23/22 Sa
	17th St & C St NE Intersection, North End of 17th St Intersection												U66				U66					
N/A	Repair Catch Basin I5-5																					
	15th St & C St NE Intersection										U66							U66				
CN1153	Install Catch Basins													H								
CN1154	Install Catch Basin Connection Pipe													H								
	15th St & North Carolina Ave NE Intersection		U66							U66												
CN1186	Install Catch Basin Connection Pipe					W								H								
	21st St & 22nd St NE Intersection		MC D2							MC D1												
CN3002	Install and Encase PVC Conduits for TS/SL			W										H								
	20th St & C St NE Intersection									MC D2												
CN3014	Install and Encase PVC Conduits for TS/SL													H								
	19th St & C St NE Intersection															MC D2						
CN3022	Install and Encase PVC Conduits for TS/SL																					
	16th St & North Carolina Ave NE Intersection		MC D1																			
CN3066	Install and Encase PVC Conduits for TS/SL					W																
	15th St & North Carolina Ave NE Intersection															MC D1						
CN3089	Install Manholes for TS/SL																					
CN3090	Install and Encase PVC Conduits for TS/SL																					
	1400 Block of North Carolina Ave NE															MC D1						
CN3094	Install and Encase PVC Conduits for TS/SL																					
	HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																					
	PHASE 1H: MEDIAN OF C ST. FROM 21ST ST WB TO 21ST ST & C ST INTERSECTION									MC D2						MC D2						
CN5001	Demo Existing TS/SL Foundation & Install new TS/SL Foundation C St. Median 21st WB to 21st & C Intersection																					
	PHASE 1G: MEDIAN OF C ST. FROM 21ST ST TO 19TH ST									MC D2						MC D2						
CN5017	Demo Existing TS/SL Foundation & Install new TS/SL Foundation C St. Median 21st St. to 19th St.																					
	PHASE 1D: MEDIAN OF C ST. FROM 17TH ST. TO 16TH ST. & MEDIAN OF N. CAROLINA AVE. FROM 16TH-15TH		Omni 1							Omni 1						Omni 1						
CN1035A	Sawcut Full Depth Perimeter & Demo Hardscape C St. Median 17th-16th&Median N. Carolina 16th-15th																					
CN5065	Demo Existing TS/SL Foundation & Install new TS/SL Foundation C St. Median 17th-16th&Median N. Carolina 16th-15th																					
CN5077	Install Aggregate Base Course C St. Median 17th-16th&Median N. Carolina 16th-15th			W		W																
CN5079	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter C St. Median 17th-16th&NC 16th-15th			W		W																
	PHASE 1C: MEDIAN OF NORTH CAROLINA AVE. FROM 15TH ST TO 14TH ST.									Omni 1						Omni 1						
CN1043A	Sawcut Full Depth Perimeter & Demo Hardscape N. Carolina Median 15th to 14th																					
CN5081	Demo Existing TS/SL Foundation & Install new TS/SL Foundation N. Carolina Median 15th to 14th																					
CN5093	Install Aggregate Base Course N. Carolina Median 15th to 14th																					
CN5094	Install PCC Base/Base for Utility Cuts N. Carolina Median 15th to 14th																					
CN6028	Prep Subbase & Install: Granite Curb & Brick Gutter N. Carolina Median 15th to 14th																					
	PHASE 3B: 2000 BLOCK OF C ST. FROM 21ST ST TO 20TH ST.		Omni 2							Omni 2						Omni 2						
CN1075A	Sawcut Full Depth Perimeter & Demo Hardscape 2000 Block of C 21st to 20th			W		W																
CN5157	Install Aggregate Base Course 2000 Block of C 21st to 20th			W		W																
CN5158	Install PCC Base/Base for Utility Cuts 2000 Block of C 21st to 20th			W		W																
CN6037	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 2000 Block of C 21st to 20th			W		W																
CN6038	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 2000 Block of C 21st to 20th																					
CN6039	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Directional Indicator Paver 2000 Block of C 21st to 20th																					
	PHASE 3C: 1900 BLOCK OF C ST. FROM 20TH ST. TO 19TH ST.															Omni 2						
CN1084A	Sawcut Full Depth Perimeter & Demo Hardscape 1900 Block of C 20th to 19th																					
CN5162	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1900 Block of C 20th to 19th												MC D2	H								
	PHASE 3D: 1820 BLOCK OF C ST. FROM 19TH ST. TO ALLEY NEAR 18TH PL.															Omni 2						
CN1092A	Sawcut Full Depth Perimeter & Demo Hardscape 1820 Block of C St. 19th to Alley Near 18th Pl.																					
	PHASE 2J: 16TH ST. & C ST. INTERSECTION AND 1600 BLOCK OF C ST. FROM 16TH ST. TO ALLEY NEAR 15TH ST.									Omni 3						Omni 3						
CN5272	Layout for Hardscape, Set-up MOT Closure 16th&C and 1600 Block C from 16th to Alley at 15th																					
CN1143A	Sawcut Full Depth Perimeter & Demo Hardscape 16th&C and 1600 Block C from 16th to Alley at 15th																					
CN5285	Install Aggregate Base Course 16th&C & 1600 Block C from 16th to Alley at 15th																					
CN5286	Install PCC Base/Base for Utility Cuts 16th&C & 1600 Block C from 16th to Alley at 15th																					
CN5287	Prep Subbase&Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 16th&C & 1600 Block C from 16th to Alley at 15th																					
	PHASE 2D: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH ST. TO CONSTITUTION AVE.																Omni 1					
CN10190	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC 14th St. to Constitution. Ave.																					