Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Tuesday, July 5, 2022

Activity ID	Description/Activity Name	6/26/22 Su	6/27/22 M	6/28/22 T	6/29/22 W	6/30/22 Th	7/1/22 F	7/2/22 Sa	7/3/22 Su	7/4/22 M	7/5/22 T	7/6/22 W	7/7/22 Th	7/8/22 F	7/9/22 Sa	7/10/22 Su	7/11/22 M	7/12/22 T	7/13/22 W	7/14/22 Th	7/15/22 F	7/16/22 Sa
	15th St & C St NE Intersection									U73												
CN1153	Install Catch Basins																					
CN1154	Install Catch Basin Connection Pipe																					
	1800 Block of C St NE - Part 1		MC D1														MC D2					
CN3026	Install and Encase PVC Conduits for TS/SL																					
	18th Pl & C St NE Intersection		MC D2																			
CN3030	Install and Encase PVC Conduits for TS/SL																					
	17th St & C St NE Intersection		MC D1							MC D1 & D2												
CN3054	Install and Encase PVC Conduits for TS/SL																					
	16th St & C St NE Intersection																MC D1					
CN3062	Install and Encase PVC Conduits for TS/SL																					
Electrical Work - Poles and Cosmetics																						
	North Side of C St NE - 21st St to 14th Pl SE									MC D3							MC D3					
CN9000	Install Streetlight Poles and Lights North Side of C St NE																					
CN9001	Install Traffic Poles, Mass Arms and Traffic Signals North Side of C St NE																					
CN9002	Furnish and Install Electrical Wire and Signal Cable North Side of C St NE																					
HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																						
PHASE 3G: 1720 BLOCK OF C ST. FROM 18TH ST. TO 17TH PL.			Omni 1																			
CN1117A	Sawcut Full Depth Perimeter & Demo Hardscape 1720 Block of C 18th St. to 17th Pl.																					
CN5236	Install Aggregate Base Course & PCC Base/Base for Utility Cuts 1720 Block of C 18th St. to 17th Pl.																					
CN5238	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1720 Block of C 18th St-17th Pl																					
CN6048	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 1720 Block of C 18th St-17th Pl																					
CN6049	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Paver 1720 Block of C 18th St-17th Pl																					
PHASE 3H: 1700 BLOCK FROM 17TH PL. TO 17TH ST.										Omni 1							Omni 1					
CN5253	Sawcut Full Depth Perimeter & Demo Hardscape 1700 Block 17th Pl to 17th St.																					
CN5240	Install Aggregate Base Course 1700 Block 17th Pl to 17th St.																					
CN5241	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1700 Block 17th Pl to 17th St.																					
CN5242	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 1700 Block 17th Pl to 17th St.																					
CN5243	Install PCC Crosswalk 1700 Block 17th Pl to 17th St.																					
PHASE 3J: 1600 BLOCK OF C ST. FROM 17TH ST. TO 16TH ST.																	Omni 1					
CN1167A	Sawcut Full Depth Perimeter & Demo Hardscape 1600 Block of C 17th to 16th																					
CN5325	Install Aggregate Base Course 1600 Block of C 17th to 16th																					
CN5334	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1600 Block of C 17th to 16th																					
PHASE 2E: 1400 BLOCK OF NORTH CAROLINA FROM CONSTITUTION AVE. TO 15TH ST.			Omni 3																			
CN10290	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC Constitution Ave. to 15th																					
CN10300	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1400 Block of NC Constitution Ave. to 15th										MC D1 & D2											
CN10310	Install Aggregate Base Course 1400 Block of NC Constitution Ave. to 15th																					
CN10330	Prep Subbase & Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 1400 Block of NC																					
CN10350	Prep Subbase & Install: Brick Sidewalk 400 Block of NC Constitution Ave. to 15th																					
CN10360	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Paver 400 Block of NC Constitution Ave. to 15th																					
PHASE 2F: 1500 BLOCK OF NORTH CAROLINA AVE. FROM 15TH ST. TO 16TH ST.			Omni 3																			
CN10390	Sawcut Full Depth Perimeter & Demo Hardscape 1500 Block of NC from 15th to 16th																					
CN10420	Install Aggregate Base Course 1500 Block of NC from 15th to 16th																					
CN10430	Install PCC Base/Base for Utility Cuts 1500 Block of NC from 15th to 16th																					
CN10440	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1500																					
PHASE 2K: 1600 BLOCK OF C ST. FROM 16TH ST. TO 17TH ST.			Omni 2							Omni 2							Omni 2					
CN10500	Sawcut Full Depth Perimeter & Demo Hardscape 1600 Block of C St. 16th-17th																					
CN10520	Install Aggregate Base Course 1600 Block of C St. 16th-17th																					
CN10540	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb without Gutter 1600 Block of C St. 16th-17th																					
PHASE 2L: 1700 BLOCK OF C ST. FROM 17TH ST. TO 17TH PL.																	Omni 3					
CN10610	Sawcut Full Depth Perimeter & Demo Hardscape 1700 Block of C St. 17th St-17th Pl.																					
CN10620	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1700 Block of C St. 17th St-17th Pl.																					
CN10630	Install Aggregate Base Course 1700 Block of C St. 17th St-17th Pl.																					