Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, June 6, 2022

Activity ID	Description/Activity Name	5/29/22 Su	5/30/22 M	5/31/22 T	6/1/22 W	6/2/22 Th	6/3/22 F	6/4/22 Sa	6/5/22 Su	6/6/22 M	6/7/22 T	6/8/22 W	6/9/22 Th	6/10/22 F	6/11/22 Sa	6/12/22 Su	6/13/22 M	6/14/22 T	6/15/22 W	6/16/22 Th	6/17/22 F	6/18/22 Sa
	16th St & North Carolina Ave NE Intersection																					
CN1137	Install Catch Basin Connection Pipe			U66																		
	15th St & C St NE Intersection		U66											U66			U66					
CN1153	Install Catch Basins																					
CN1154	Install Catch Basin Connection Pipe																					
	1800 Block of C St NE - Part 2					U65				U65												
CN3034	Install and Encase PVC Conduits for TS/SL																					
	18th St & C St NE Intersection		MC D1																			
CN3038	Install and Encase PVC Conduits for TS/SL																					
	17th Pl & C St NE Intersection		U65																			
CN3046	Install and Encase PVC Conduits for TS/SL																					
	1700 Block of C St NE - Part 2									MC D1							MC D1					
CN3050	Install and Encase PVC Conduits for TS/SL																					
	1600 Block of C St NE									MC D2							MC D2					
CN3058	Install and Encase PVC Conduits for TS/SL																					
	HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																					
	PHASE 3F: 1800 BLOCK OF C ST. FROM 18TH PL. TO 18TH ST.		Omni 1							Omni 1							Omni 2					
CN5209	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1800 Block of C St. 18th Pl to 18th St.			MC D1																		
CN5210	Install Aggregate Base Course 1800 Block of C St. 18th Pl to 18th St.																					
CN5220	Install PCC Base/Base for Utility Cuts 1800 Block of C St. 18th Pl to 18th St.																					
CN5221	Prep Subbase & Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 1800 Block of C 18th Pl -18th St.																					
	PHASE 3G: 1720 BLOCK OF C ST. FROM 18TH ST. TO 17TH PL.									MC D1							MC D2					
CN5225	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1720 Block of C 18th St. to 17th Pl.				MC D1																	
	PHASE 2J: 16TH ST. & C ST. INTERSECTION AND 1600 BLOCK OF C ST. FROM 16TH ST. TO ALLEY NEAR 15TH ST.																Omni 3					
CN6052	Prep Subbase & Install: Structural Soil 16th&C & 1600 Block C from 16th to Alley at 15th																					
CN6053	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 16th&C & 1600 Block C from 16th to Alley at 15th																					
	PHASE 2D: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH ST. TO CONSTITUTION AVE.									U37							Omni 2					
CN10190	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10210	Install Aggregate Base Course 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10220	Install PCC Base/Base for Utility Cuts 1400 Block of NC 14th-Const. Ave.																					
CN10230	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 1400 Block of NC 14th-Const. Ave.																					
CN10240	Prep Subbase & Install: PCC Wheelchair Ramp 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10250	Prep Subbase & Install: Brick Sidewalk 1400 Block of NC 14th St. to Constitution. Ave.																					
CN11290	LID – Excavate Full Depth 1400 Block of NC 14th St. to Constitution. Ave.																					
CN11310	LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10270	LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1400 Block of NC 14th St. to Constitution. Ave.																					
	PHASE 2E: 1400 BLOCK OF NORTH CAROLINA FROM CONSTITUTION AVE. TO 15TH ST.		Omni 2																	Omni 2		
CN10290	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC Constitution Ave. to 15th																					
CN10310	Install Aggregate Base Course 1400 Block of NC Constitution Ave. to 15th																					
CN10330	Prep Subbase & Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 1400 Block of NC																					
CN11330	LID – Excavate Full Depth 400 Block of NC Constitution Ave. to 15th													U37			U37					
CN11350	LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 400 Block of NC Constitution Ave. to 15th																					
CN10370	LID – Install Aggregate Layers, Bio Soil, and Splash Stone 400 Block of NC Constitution Ave. to 15th																					
	PHASE 2F: 1500 BLOCK OF NORTH CAROLINA AVE. FROM 15TH ST. TO 16TH ST.		Omni 2							Omni 2							Omni 2					
CN10390	Sawcut Full Depth Perimeter & Demo Hardscape 1500 Block of NC from 15th to 16th																					
CN10420	Install Aggregate Base Course 1500 Block of NC from 15th to 16th																					
CN10430	Install PCC Base/Base for Utility Cuts 1500 Block of NC from 15th to 16th																					
CN10440	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1500																					
CN11370	LID – Excavate Full Depth 1500 Block of NC from 15th to 16th																			U37		
CN11380	LID – Install LID PCC Curb, Inlet/Outlet 1500 Block of NC from 15th to 16th						U66			U66												
CN11390	LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 1500 Block of NC from 15th to 16th																				U37	
CN10480	LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1500 Block of NC from 15th to 16th																					
	PHASE 2K: 1600 BLOCK OF C ST. FROM 16TH ST. TO 17TH ST.																Omni 3					
CN10500	Sawcut Full Depth Perimeter & Demo Hardscape 1600 Block of C St. 16th-17th																					
CN10520	Install Aggregate Base Course 1600 Block of C St. 16th-17th																					
CN10540	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb without Gutter 1600 Block of C St. 16th-17th																					