Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, August 8, 2022

Activity ID	Description/Activity Name	7/31/22 Su	8/1/22 M	8/2/22 T	8/3/22 W	8/4/22 Th	8/5/22 F	8/6/22 Sa	8/7/22 Su	8/8/22 M	8/9/22 T	8/10/22 W	8/11/22 Th	8/12/22 F	8/13/22 Sa	8/14/22 Su	8/15/22 M	8/16/22 T	8/17/22 W	8/18/22 Th	8/19/22 F	8/20/22 Sa
	15th St & C St NE Intersection										U73											
CN1152	Install Storm Manholes and Connecting Pipe																					
CN1153	Install Catch Basins																					
	Traffic Signal/Street Light Infrastructure																					
	15th St & C St NE Intersection		MC D1																			
CN3074	Install and Encase PVC Conduits for TS/SL																					
	14th Pl & C St NE Intersection									MC D1						MC D1						
CN3082	Install and Encase PVC Conduits for TS/SL																					
	15th St & North Carolina Ave NE Intersection		MC D2							MC D2												
CN3090	Install and Encase PVC Conduits for TS/SL																					
	1400 Block of North Carolina Ave NE		MC D2																			
CN3094	Install and Encase PVC Conduits for TS/SL																					
	14th St & North Carolina Ave NE Intersection		MC D2																			
CN3099	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																					
	PHASE 3C: 1900 BLOCK OF C ST. FROM 20TH ST. TO 19TH ST.																					
CN5161	Tie-in new Fire Hydrant and Remove Existing Hydrant 1900 Block of C 20th to 19th				Omni 4																	
	PHASE 3G: 1720 BLOCK OF C ST. FROM 18TH ST. TO 17TH PL.																					
CN5226	Tie-in new Fire Hydrant and Remove Existing Hydrant 1720 Block of C 18th St. to 17th Pl.				Omni 5																	
	PHASE 3J: 1600 BLOCK OF C ST. FROM 17TH ST. TO 16TH ST.		Omni 1							Omni 1						Omni 1						
CN1167A	Sawcut Full Depth Perimeter & Demo Hardscape 1600 Block of C 17th to 16th																					
CN5325	Install Aggregate Base Course 1600 Block of C 17th to 16th																					
CN5326	Install PCC Base/Base for Utility Cuts 1600 Block of C 17th to 16th																					
CN5334	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1600 Block of C 17th to 16th																					
CN5336	Install PCC Bus Pad 1600 Block of C 17th to 16th																					
CN11850	Cure PCC Bus Pad 1600 Block of C 17th to 16th																					
	PHASE 3V: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH PL. TO ALLEY NEAR 14TH ST.																					
CN10140	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1400 Block of NC from 14th to Alley at 14th St.										U38											
	PHASE 2F: 1500 BLOCK OF NORTH CAROLINA AVE. FROM 15TH ST. TO 16TH ST.		MC D3																			
CN10410	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1500 Block of NC from 15th to 16th																					
	PHASE 2K: 1600 BLOCK OF C ST. FROM 16TH ST. TO 17TH ST.																U38					
CN10580	LID – Excavate Full Depth 1600 Block of C St. 16th-17th																					
CN11400	LID – Install LID PCC Curb, Inlet/Outlet 1600 Block of C St. 16th-17th																					
	PHASE 2L: 1700 BLOCK OF C ST. FROM 17TH ST. TO 17TH PL.		Omni 2							Omni 2 & 3												
CN10610	Sawcut Full Depth Perimeter & Demo Hardscape 1700 Block of C St. 17th St-17th Pl.																					
CN10620	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1700 Block of C St. 17th St-17th Pl.																MC D2					
CN10630	Install Aggregate Base Course 1700 Block of C St. 17th St-17th Pl.																					
CN10640	Install PCC Base/Base for Utility Cuts 1700 Block of C St. 17th St-17th Pl.																					
CN10650	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/oGutter 1700 Block of C St.																					
CN10660	Prep Subbase & Install: PCC Sidewalk 1700 Block of C St. 17th St-17th Pl.																					
CN10690	LID – Excavate Full Depth 1700 Block of C St. 17th St-17th Pl.			U38																		
CN11430	LID – Install PCC LID PCC Curb, Inlet/Outlet 1700 Block of C St. 17th St-17th Pl.		U38																			
CN11440	LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 1700 Block of C St. 17th St-17th Pl.				U73																	
CN11450	LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1700 Block of C St. 17th St-17th Pl.				U73																	
	PHASE 2M: 1720 BLOCK OF C ST. FROM 17TH PL TO 18TH ST.																Omni 2					
CN10720	Sawcut Full Depth Perimeter & Demo Hardscape 1720 Block of C 17th Pl-18th St																					
CN10730	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1720 Block of C 17th Pl-18th St																MC D2					
CN10740	Install Aggregate Base Course 1720 Block of C 17th Pl-18th St																					
CN10750	Install PCC Base/Base for Utility Cuts 1720 Block of C 17th Pl-18th St																					
CN10760	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1720 Block of C																					
CN10800	LID – Excavate Full Depth 1720 Block of C 17th Pl-18th St			U73						U73												
CN11460	LID – Install LID PCC Curb, Inlet/Outlet 1720 Block of C 17th Pl-18th St				U38					U38												
CN11470	LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 1720 Block of C 17th Pl-18th St										U38	U38										
CN11480	LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1720 Block of C 17th Pl-18th St																					
	PHASE 2N: 1800 BLOCK OF C ST. FROM 18TH ST. TO 19TH ST.																Omni 3					
CN10850	Sawcut Full Depth Perimeter & Demo Hardscape 1800 Block of C 18th-19th																					
CN10870	Install Aggregate Base Course 1800 Block of C 18th-19th																					
CN10880	PCC Base/Base for Utility Cuts 1800 Block of C 18th-19th																					
CN10890	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1800 Block of C 18th-19th																					
	PHASE 2P: 1900 BLOCK OF C ST. FROM 19TH ST. TO 20TH ST.																					
CN10970	PCC Base/Base for Utility Cuts 1900 Block of C 19th-20th		Omni 3																			
	PHASE 2Q: 2000 BLOCK OF C ST. FROM 20TH ST. TO 21ST ST.																					
CN11090	PCC Base/Base for Utility Cuts 2000 Block of C 20th-21st		Omni 3																			