Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

**Project Name:** DDOT C St NE Implementation
**Contract No.:** DCKA-2021-C-0056
**Date:** Monday, June 13, 2022

| Activity ID | Description/Activity Name | 6/5/22 Su | 6/6/22 M | 6/7/22 T | 6/8/22 W | 6/9/22 Th | 6/10/22 F | 6/11/22 Sa | 6/12/22 Su | 6/13/22 M | 6/14/22 T | 6/15/22 W | 6/16/22 Th | 6/17/22 F | 6/18/22 Sa | 6/19/22 Su | 6/20/22 M | 6/21/22 T | 6/22/22 W | 6/23/22 Th | 6/24/22 F | 6/25/22 Sa |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 16th St & North Carolina Ave NE Intersection | | | | | | | | | | | | | | | | | | | | | |
| CN1137 | Install Catch Basin Connection Pipe | | | | | | | | | | | | | | | | | | | | | |
| | 15th St & C St NE Intersection | | | | | | | | | | | | | U37 | | | U37 | | | | | |
| CN1153 | Install Catch Basins | | | | | | | | | | | | | | | | | | | | | |
| CN1154 | Install Catch Basin Connection Pipe | | | | | | | | | | | | | | | | | | | | | |
| | 1800 Block of C St NE - Part 2 | | U65 | | | | | | | | | | | | | | | | | | | |
| CN3034 | Install and Encase PVC Conduits for TS/SL | | | | | | | | | | | | | | | | | | | | | |
| | 1700 Block of C St NE - Part 2 | | MC D1 | | | | | | | | | | | | | | MC D2 | | | | | |
| CN3050 | Install and Encase PVC Conduits for TS/SL | | | | | | | | | | | | | | | | | | | | | |
| | 17th St & C St NE Intersection | | | | | | | | | MC D1 | | | | | | | | | | | | |
| CN3054 | Install and Encase PVC Conduits for TS/SL | | | | | | | | | | X | | | | | | | | | | | |
| | 1600 Block of C St NE | | MC D2 | | | | | | | MC D2 | | | | | | | | | | | | |
| CN3058 | Install and Encase PVC Conduits for TS/SL | | | | | | | | | | X | | | | | | | | | | | |
| | HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE | | | | | | | | | | | | | | | | | | | | | |
| | PHASE 3F: 1800 BLOCK OF C ST. FROM 18TH PL. TO 18TH ST. | | Omni 1 | | | | | | | Omni 1 | | | | | | | | | | | | |
| CN5210 | Install Aggregate Base Course 1800 Block of C St. 18th Pl to 18th St. | | | | | | | | | | X | | | | | | | | | | | |
| CN5220 | Install PCC Base/Base for Utility Cuts 1800 Block of C St. 18th Pl to 18th St. | | | | | | | | | | X | | | | | | | | | | | |
| CN5221 | Prep Subbase & Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 1800 Block of C 18th Pl -18th St. | | | | | | | | | | X | | | | | | | | | | | |
| CN5222 | Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 1800 Block of C St. 18th Pl to 18th St. | | | | | | | | | | | | | | | | | | | | | |
| | PHASE 3G: 1720 BLOCK OF C ST. FROM 18TH ST. TO 17TH PL. | | MC D1 | | | | | | | MC D2 | | | | | | | Omni 1 | | | | | |
| CN1117A | Sawcut Full Depth Perimeter & Demo Hardscape 1720 Block of C 18th St. to 17th Pl. | | | | | | | | | | | | | | | | | | | | | |
| CN5225 | Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1720 Block of C 18th St. to 17th Pl. | | | | | | | | | | X | | | | | | | | | | | |
| CN5236 | Install Aggregate Base Course & PCC Base/Base for Utility Cuts 1720 Block of C 18th St. to 17th Pl. | | | | | | | | | | | | | | | | | | | | | |
| CN5238 | Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1720 Block of C 18th St-17th Pl | | | | | | | | | | | | | | | | | | | | | |
| | PHASE 2I: 16TH ST. & C ST. INTERSECTION AND 1600 BLOCK OF C ST. FROM 16TH ST. TO ALLEY NEAR 15TH ST. | | | | | | | | | Omni 3 | | | | | | | | | | | | |
| CN6052 | Prep Subbase & Install: Structural Soil 16th&C & 1600 Block C from 16th to Alley at 15th | | | | | | | | | | X | | | | | | | | | | | |
| CN6053 | Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 16th&C & 1600 Block C from 16th to Alley at 15th | | | | | | | | | | X | | | | | | | | | | | |
| | PHASE 2D: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH ST. TO CONSTITUTION AVE. | | U37 | | | | | | | | | | | | | | Omni 3 | | | | | |
| CN10190 | Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC 14th St. to Constitution. Ave. | | | | | | | | | | | | | | | | | | | | | |
| CN10210 | Install Aggregate Base Course 1400 Block of NC 14th St. to Constitution. Ave. | | | | | | | | | | | | | | | | | | | | | |
| CN10230 | Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 1400 Block of NC 14th-Const. Ave. | | | | | | | | | | | | | | | | | | | | | |
| CN10240 | Prep Subbase & Install: PCC Wheelchair Ramp 1400 Block of NC 14th St. to Constitution. Ave. | | | | | | | | | | | | | | | | | | | | | |
| CN10250 | Prep Subbase & Install: Brick Sidewalk 1400 Block of NC 14th St. to Constitution. Ave. | | | | | | | | | | | | | | | | | | | | | |
| CN11290 | LID – Excavate Full Depth 1400 Block of NC 14th St. to Constitution. Ave. | | | | | | | | | | | | | | | | | | | | | |
| CN11310 | LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 1400 Block of NC 14th St. to Constitution. Ave. | | | | | | | | | | | | | | | | | | | | | |
| CN10270 | LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1400 Block of NC 14th St. to Constitution. Ave. | | | | | | | | | | | | | | | | | | | | | |
| | PHASE 2E: 1400 BLOCK OF NORTH CAROLINA FROM CONSTITUTION AVE. TO 15TH ST. | | | | | | | | | Omni 2 | | | | | | | | | | | | |
| CN10310 | Install Aggregate Base Course 1400 Block of NC Constitution Ave. to 15th | | | | | | | | | | X | | | | | | | | | | | |
| CN10330 | Prep Subbase & Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 1400 Block of NC | | | | | | | | | | X | | | | | | | | | | | |
| CN11330 | LID – Excavate Full Depth 400 Block of NC Constitution Ave. to 15th | | | | U66 | | | | | | | | | | | | | | | | | |
| CN11350 | LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 400 Block of NC Constitution Ave. to 15th | | | | | | | | | | | | | | | | | | | | | |
| CN10370 | LID – Install Aggregate Layers, Bio Soil, and Splash Stone 400 Block of NC Constitution Ave. to 15th | | | | | | | | | | | | | | | | | | | | | |
| | PHASE 2F: 1500 BLOCK OF NORTH CAROLINA AVE. FROM 15TH ST. TO 16TH ST. | | Omni 2 | | | | | | | Omni 2 | | | | | | | | | | | | |
| CN10390 | Sawcut Full Depth Perimeter & Demo Hardscape 1500 Block of NC from 15th to 16th | | | | | | | | | | X | | | | | | | | | | | |
| CN10420 | Install Aggregate Base Course 1500 Block of NC from 15th to 16th | | | | | | | | | | | | | | | | | | | | | |
| CN10430 | Install PCC Base/Base for Utility Cuts 1500 Block of NC from 15th to 16th | | | | | | | | | | | | | | | | | | | | | |
| CN10440 | Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1500 Block | | | | | | | | | | | | | | | | | | | | | |
| CN11370 | LID – Excavate Full Depth 1500 Block of NC from 15th to 16th | | | | | | | | | U37 | | | | | | | | | | | | |
| CN11380 | LID – Install LID PCC Curb, Inlet/Outlet 1500 Block of NC from 15th to 16th | | U66 | | | | | | | | | | | | | | | | | | | |
| CN11390 | LID – Install Waterproofing, Geotextile, underdrain, Type S Basin 1500 Block of NC from 15th to 16th | | | | | | | | | | U37 | | | | | | | | | | | |
| CN10480 | LID – Install Aggregate Layers, Bio Soil, and Splash Stone 1500 Block of NC from 15th to 16th | | | | | | | | | | | | | | | | | | | | | |
| | PHASE 2K: 1600 BLOCK OF C ST. FROM 16TH ST. TO 17TH ST. | | | | | | | | | | | | | | | | Omni 2 | | | | | |
| CN10500 | Sawcut Full Depth Perimeter & Demo Hardscape 1600 Block of C St. 16th-17th | | | | | | | | | | | | | | | | | | | | | |
| CN10520 | Install Aggregate Base Course 1600 Block of C St. 16th-17th | | | | | | | | | | | | | | | | | | | | | |
| CN10540 | Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb without Gutter 1600 Block of C St. 16th-17th | | | | | | | | | | | | | | | | | | | | | |