Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, April 18, 2022

Activity ID	Description/Activity Name	4/10/22 Su	4/11/22 M	4/12/22 T	4/13/22 W	4/14/22 Th	4/15/22 F	4/16/22 Sa	4/17/22 Su	4/18/22 M	4/19/22 T	4/20/22 W	4/21/22 Th	4/22/22 F	4/23/22 Sa	4/24/22 Su	4/25/22 M	4/26/22 T	4/27/22 W	4/28/22 Th	4/29/22 F	4/30/22 Sa
	17th St & C St NE Intersection, North End of 17th St Intersection					U66				U66												
N/A	Repair Catch Basin I5-5									W												
	15th St & C St NE Intersection			U66								U66					U66					
CN1153	Install Catch Basins						H															
CN1154	Install Catch Basin Connection Pipe						H															
	15th St & North Carolina Ave NE Intersection		U66																			
CN1186	Install Catch Basin Connection Pipe						H															
	21st St & 22nd St NE Intersection		MC D1																			
CN3002	Install and Encase PVC Conduits for TS/SL						H															
	20th St & C St NE Intersection		MC D2																			
CN3014	Install and Encase PVC Conduits for TS/SL						H															
	19th St & C St NE Intersection									MC D2												
CN3022	Install and Encase PVC Conduits for TS/SL									W												
	1800 Block of C St NE - Part 1																MC D2					
CN3026	Install and Encase PVC Conduits for TS/SL																					
	16th St & C St NE Intersection									MC D1												
CN3062	Install and Encase PVC Conduits for TS/SL									W												
	16th St & North Carolina Ave NE Intersection																					
CN3066	Install and Encase PVC Conduits for TS/SL																					
	15th St & North Carolina Ave NE Intersection																MC D1					
CN3089	Install Manholes for TS/SL																					
CN3090	Install and Encase PVC Conduits for TS/SL																					
	1400 Block of North Carolina Ave NE											MC D1										
CN3094	Install and Encase PVC Conduits for TS/SL																					
	HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																					
	PHASE 1H: MEDIAN OF C ST. FROM 21ST ST WB TO 21ST ST & C ST INTERSECTION		MC D2														MC D2					
CN5001	Demo Existing TS/SL Foundation & Install new TS/SL Foundation C St. Median 21st WB to 21st & C Intersection																					
	PHASE 1G: MEDIAN OF C ST. FROM 21ST ST TO 19TH ST		MC D2														MC D2					
CN5017	Demo Existing TS/SL Foundation & Install new TS/SL Foundation C St. Median 21st St. to 19th St.																					
	PHASE 1D: MEDIAN OF C ST. FROM 17TH ST. TO 16TH ST. & MEDIAN OF N. CAROLINA AVE. FROM 16TH-15TH		Omni 1																			
CN1035A	Sawcut Full Depth Perimeter & Demo Hardscape C St. Median 17th-16th&Median N. Carolina 16th-15th																					
CN5065	Demo Existing TS/SL Foundation & Install new TS/SL Foundation C St. Median 17th-16th&Median N. Carolina 16th-15th																					
CN5077	Install Aggregate Base Course C St. Median 17th-16th&Median N. Carolina 16th-15th																					
CN5079	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter C St. Median 17th-16th&NC 16th-15th									W												
	PHASE 1C: MEDIAN OF NORTH CAROLINA AVE. FROM 15TH ST TO 14TH ST.		Omni 1																			
CN1043A	Sawcut Full Depth Perimeter & Demo Hardscape N. Carolina Median 15th to 14th																					
CN5081	Demo Existing TS/SL Foundation & Install new TS/SL Foundation N. Carolina Median 15th to 14th																					
CN5093	Install Aggregate Base Course N. Carolina Median 15th to 14th																					
CN5094	Install PCC Base/Base for Utility Cuts N. Carolina Median 15th to 14th																					
CN6028	Prep Subbase & Install: Granite Curb & Brick Gutter N. Carolina Median 15th to 14th																					
	PHASE 3A: 21ST ST. & C ST. INTERSECTION		MC D2							MC D2												
CN5129	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 21st & C Intersection																					
	PHASE 3B: 2000 BLOCK OF C ST. FROM 21ST ST TO 20TH ST.		Omni 2							Omni 2												
CN1075A	Sawcut Full Depth Perimeter & Demo Hardscape 2000 Block of C 21st to 20th																					
CN5157	Install Aggregate Base Course 2000 Block of C 21st to 20th																					
CN5158	Install PCC Base/Base for Utility Cuts 2000 Block of C 21st to 20th																					
CN6037	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 2000 Block of C 21st to 20th																					
CN6038	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 2000 Block of C 21st to 20th									W												
CN6039	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Directional Indicator Paver 2000 Block of C 21st to 20th									W												
	PHASE 3C: 1900 BLOCK OF C ST. FROM 20TH ST. TO 19TH ST.									Omni 2							Omni 2					
CN1084A	Sawcut Full Depth Perimeter & Demo Hardscape 1900 Block of C 20th to 19th																					
CN5161	Tie-in new Fire Hydrant and Remove Existing Hydrant 1900 Block of C 20th to 19th																		S&J			
CN5162	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1900 Block of C 20th to 19th					MC D2	H															
CN5172	Install Aggregate Base Course 1900 Block of C 20th to 19th																					
CN5173	Install PCC Base/Base for Utility Cuts 1900 Block of C 20th to 19th																					
CN5174	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 1900 Block of C 20th to 19th																					
	PHASE 3D: 1820 BLOCK OF C ST. FROM 19TH ST. TO ALLEY NEAR 18TH PL.									Omni 2							Omni 2					
CN1092A	Sawcut Full Depth Perimeter & Demo Hardscape 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN5177	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN5178	Install Aggregate Base 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN5188	Install PCC Base/Base for Utility Cuts 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN5189	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb without Gutter 1820 Block of C 19th to Alley																					
	PHASE 2J: 16TH ST. & C ST. INTERSECTION AND 1600 BLOCK OF C ST. FROM 16TH ST. TO ALLEY NEAR 15TH ST.		Omni 3							Omni 3							Omni 3					
CN5272	Layout for Hardscape, Set-up MOT Closure 16th&C and 1600 Block C from 16th to Alley at 15th																					
CN1143A	Sawcut Full Depth Perimeter & Demo Hardscape 16th&C and 1600 Block C from 16th to Alley at 15th																					
CN5285	Install Aggregate Base Course 16th&C & 1600 Block C from 16th to Alley at 15th																					
CN5286	Install PCC Base/Base for Utility Cuts 16th&C & 1600 Block C from 16th to Alley at 15th																					
CN5287	Prep Subbase&Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 16th&C & 1600 Block C from 16th to Alley at 15th																					
	PHASE 2D: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH ST. TO CONSTITUTION AVE.											Omni 1					Omni 1					
CN10190	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10210	Install Aggregate Base Course 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10220	Install PCC Base/Base for Utility Cuts 1400 Block of NC 14th-Const. Ave.																					
CN10230	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 1400 Block of NC 14th-Const. Ave.																					