Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, May 1, 2023

Contractor	Description/Activity Name	4/23/23 Su	4/24/23 M	4/25/23 T	4/26/23 W	4/27/23 Th	4/28/23 F	4/29/23 Sa	4/30/23 Su	5/1/23 M	5/2/23 T	5/3/23 W	5/4/23 Th	5/5/23 F	5/6/23 Sa	5/7/23 Su	5/8/23 M	5/9/23 T	5/10/23 W	5/11/23 Th	5/12/23 F	5/13/23 Sa
Phase 1																						
	Hardscape at 14th St & NC Ave East & West Median Island:																					
Anchor	Sawcut & Demo Existing East & West Median Island, Existing Roadway & Curb Radius for Proposed New Islands						W															
Anchor	Backfill & Prep Subgrade for PCC Roadway Base and New Medians																					
Anchor	Prep Subbase & Install Granite Curb & Brick Gutter																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
Anchor	Prep Subbase & Install: Brick Sidewalk on PCC Base																					
Anchor	Prep Subbase & Install: PCC Sidewalk & detectable pavers w/o ADA ramp																					
Anchor/E&F	Plant Bedsoil Backfill and install Topsoil with Sod																					
	Hardscape at 14th St & NC Ave NE Intersection Bump-out:																					
Anchor	Prep Subbase & Install Granite Curb & Brick Gutter																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
Anchor	Prep Subbase & Install: PCC ADA Ramps																					
Anchor	Adjust Utility Frame & Covers to Proposed Grade																					
Anchor	Prep Subbase & Install: PCC Sidewalk						W															
Anchor/E&F	Plant Bed Soil Backfill and install Topsoil with Sod																					
	Hardscape at A St & North Carolina (South Side)																					
Anchor	Demo curb, gutter, and landscape for Proposed ADA Ramp																					
Anchor	Prep Subbase & Install: PCC ADA Ramps																					
Anchor	Reset Brick Sidewalk on PCC Base at ADA Ramp																					
Phase 2																						
Mullens	Eradicate Existing Conflicting Pavement Markings Westbound																					
Anchor	Relocate Temporary Traffic Drums																					
Mullens	Install 4" White Solid Thermoplastic Pavement Marking Westbound																					
	Underground																					
Anchor	Excavate & Install Double Grate Inlet																					
Anchor	Excavate & Install 15" RCP with Concrete Cradle																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
	Electrical																					
MC Dead	Electrical Items: Install Relocated Pole/Traffic Signal Heads																					
	Hardscape A St & North Carolina (North Side)																					
Anchor	Demo, curb, gutter, and landscape for Proposed ADA Ramp																					
Anchor	Prep Subbase & Install: PCC ADA Ramp																					
Phase 3																						
	Restoration 13th St																					
	Restoration NC Ave From 13th St to 14th St																					
	Restoration NC Ave From 14th St to 14th Pl																					
	C St Main Contract Work/Punchlist																					
Anchor	Class C Stone Masonry																					
E&F	Punchlist: Install 3' Topsoil & Sod																					
FMCC	Asphalt Crack Repair																					