Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, May 16, 2022

Activity ID	Description/Activity Name	5/8/22 Su	5/9/22 M	5/10/22 T	5/11/22 W	5/12/22 Th	5/13/22 F	5/14/22 Sa	5/15/22 Su	5/16/22 M	5/17/22 T	5/18/22 W	5/19/22 Th	5/20/22 F	5/21/22 Sa	5/22/22 Su	5/23/22 M	5/24/22 T	5/25/22 W	5/26/22 Th	5/27/22 F	5/28/22 Sa
	15th St & C St NE Intersection		U66							U66							U66					
CN1153	Install Catch Basins																					
CN1154	Install Catch Basin Connection Pipe																					
	1800 Block of C St NE - Part 2		MC D1							MC D1							MC D1					
CN3034	Install and Encase PVC Conduits for TS/SL						W															
	1600 Block of C St NE																U65					
CN3058	Install and Encase PVC Conduits for TS/SL																					
	15th St & North Carolina Ave NE Intersection		U65							U65												
CN3090	Install and Encase PVC Conduits for TS/SL																					
HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																						
PHASE 3D: 1820 BLOCK OF C ST. FROM 19TH ST. TO ALLEY NEAR 18TH PL.										Omni 1												
CN5178	Install Aggregate Base 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN5190	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN6043	Prep Subbase&Install Detectable Warning Paver w/o ADA Ramp,Paver 1820 Block of C St. 19th to Alley Near 18th Pl.																					
PHASE 3E: 1820 BLOCK OF C ST. FROM ALLEY TO 18TH PL. & C ST. INTERSECTION			Omni 1							Omni 1												
CN1100A	Sawcut Full Depth Perimeter & Demo Hardscape 1820 Block of C Alley near 18th Pl. to C St. Int.																					
CN5193	Demo Existing TS/SL Foundation & Install new TS/SL Foundation1820 Block of C Alley near 18th Pl. to C St. Int.									MC D1	MC D1											
CN5194	Install Aggregate Base Course 1820 Block of C Alley near 18th Pl. to C St. Int.																					
CN5204	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb w/o Gutter 1820 Block of C Alley to C St. Int.																					
CN5205	Install PCC Base/Base for Utility Cuts 1820 Block of C Alley to C Int.																					
CN5206	Prep Subbase & Install: PCC Sidewalk 1820 Block of C Alley to C St. Int.																					
CN6045	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Paver 1820 Block of C Alley to C St. Int.																					
CN5207	Install PCC Driveway-Alley Entrance 1820 Block of C Alley to C St. Int.																					
CN11910	Cure PCC Driveway-Alley Entrance 1820 Block of C Alley to C St. Int.																					
PHASE 3F: 1800 BLOCK OF C ST. FROM 18TH PL. TO 18TH ST.										Omni 1							Omni 1					
CN5209	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 1800 Block of C St. 18th Pl to 18th St.																					
CN5210	Install Aggregate Base Course 1800 Block of C St. 18th Pl to 18th St.																					
CN5220	Install PCC Base/Base for Utility Cuts 1800 Block of C St. 18th Pl to 18th St.																					
CN5221	Prep Subbase & Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 1800 Block of C 18th Pl -18th St.																					
PHASE 2D: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH ST. TO CONSTITUTION AVE.			Omni 2																			
CN10190	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10210	Install Aggregate Base Course 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10220	Install PCC Base/Base for Utility Cuts 1400 Block of NC 14th-Const. Ave.																					
CN10230	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 1400 Block of NC 14th-Const. Ave.																					
CN11300	LID – Install LID PCC Curb, Inlet/Outlet 1400 Block of NC 14th St. to Constitution. Ave.											U66										
PHASE 2E: 1400 BLOCK OF NORTH CAROLINA FROM CONSTITUTION AVE. TO 15TH ST.			Omni 2							Omni 2							Omni 2					
CN10290	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC Constitution Ave. to 15th																					
CN10310	Install Aggregate Base Course 1400 Block of NC Constitution Ave. to 15th																					
CN10330	Prep Subbase & Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 1400 Block of NC																					