Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, May 15, 2023

Contractor	Description/Activity Name	5/7/23 Su	5/8/23 M	5/9/23 T	5/10/23 W	5/11/23 Th	5/12/23 F	5/13/23 Sa	5/14/23 Su	5/15/23 M	5/16/23 T	5/17/23 W	5/18/23 Th	5/19/23 F	5/20/23 Sa	5/21/23 Su	5/22/23 M	5/23/23 T	5/24/23 W	5/25/23 Th	5/26/23 F	5/27/23 Sa
Phase 1																						
	Hardscape at 14th St & NC Ave East & West Median Island:																					
Anchor	Prep Subbase & Install Granite Curb & Brick Gutter																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
Anchor	Prep Subbase & Install: Brick Sidewalk on PCC Base																					
Anchor	Prep Subbase & Install: PCC Sidewalk & detectable pavers w/o ADA ramp																					
Anchor/E&F	Plant Bedsoil Backfill and install Topsoil with Sod																					
	Hardscape at 14th St & NC Ave NE Intersection Bump-out:																					
Anchor/E&F	Plant Bed Soil Backfill and install Topsoil with Sod																					
Phase 2																						
Mullens	Install 4" White Solid Thermoplastic Pavement Marking Westbound																					
	Underground																					
Anchor	Excavate & Install Double Grate Inlet																					
Anchor	Excavate & Install 15" RCP with Concrete Cradle																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
Anchor	Reset Granite Curb and Reinstall brick gutter																					
	Hardscape A St & North Carolina (North Side)																					
Anchor	Demo, curb, gutter, and landscape for Proposed ADA Ramp																					
Anchor	Prep Subbase & Install: PCC ADA Ramp																					
Phase 3																						
	Restoration 13th St																					
FMCC	Mill & Overlay 13th St & North Carolina Ave																					
Anchor	Furnish & Install Permanent Traffic Signs on U-Post or Pole																					
Anchor	Furnish & Install 8'x1' Concrete Curb Block																					
Mullens	Install Pavement Markings Crosswalks & Stop Bars																					
Anchor	Furnish & Install Flexible Channelizer Posts																					
Mullens	Install Pavement Markings Lines & Skip Lines																					
Anchor	Remove Existing Traffic Signs to be Removed/Replaced																					
	Restoration NC Ave From 13th St to 14th St																					
FMCC	Overlay Raised Crosswalk at A St & North Carolina Ave																					
Mullens	Install Pavement Markings Crosswalks & Stop Bars																					
Anchor	Furnish & Install 8'x1' Concrete Curb Block																					
	Restoration NC Ave From 14th St to 14th Pl																					
Anchor	Remove Existing Traffic Signs to be Removed/Replaced																					
Anchor	Furnish & Install Permanent Traffic Signs on U-Post or Pole																					
Anchor	Patch Repair Paving (Hand Work)																					
	C St Main Contract Work/Punchlist																					
Anchor	Class C Stone Masonry & Capstone																					
E&F	Punchlist: Install 3' Topsoil & Sod																					