Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, November 8, 2021

Activity ID	Description/Activity Name	Week of 10/25/2021							Week of 11/1/2021							Week of 11/8/2021						
		10/31/21 Su	11/1/21 M	11/2/21 T	11/3/21 W	11/4/21 Th	11/5/21 F	11/6/21 Sa	11/7/21 Su	11/8/21 M	11/9/21 T	11/10/21 W	11/11/21 Th	11/12/21 F	11/13/21 Sa	11/14/21 Su	11/15/21 M	11/16/21 T	11/17/21 W	11/18/21 Th	11/19/21 F	11/20/21 Sa
	19th St & C St NE Intersection 19th St to Alley East Bound		S&J2							S&J2												
CN1041	Setup Temporary MOT for Wet Utilities																					
CN1042	Install Tree Protection																					
CN1043	Set Up Erosion & Sediment Control Devices																					
CN1044	Install Storm Manholes																					
CN1045	Install Catch Basins																					
CN1046	Install Catch Basin Connection Pipe																					
	1800 Block of C St NE - Part 1 Westbound Near Alley		S&J1							S&J1							S&J1					
CN1049	Setup Temporary MOT for Wet Utilities																					
CN1052	Install Storm Manholes																					
CN1053	Install Catch Basins																					
CN1054	Install Catch Basin Connection Pipe																					
	18th Pl & C St NE Intersection		U73																			
CN1057	Setup Temporary MOT for Wet Utilities																					
CN1060	Install Storm Manholes																					
CN1061	Install Catch Basins																					
CN1062	Install Catch Basin Connection Pipe																					
	1700 Block of C St NE - Part 1, South End of 17th Pl Intersection		U29							U29							U29					
CN1082	Setup Temporary MOT for Wet Utilities																					
CN1083	Install Tree Protection																					
CN1084	Set Up Erosion & Sediment Control Devices																					
CN1085	Install Storm Manholes																					
CN1086	Install Catch Basins																					
CN1087	Install Catch Basin Connection Pipe																					
	17th Pl & C St NE Intersection, North End of 17th Pl Intersection									U73							U73					
CN1090	Setup Temporary MOT for Wet Utilities																					
CN1092	Set Up Erosion & Sediment Control Devices																					
CN1093	Install Storm Manholes																					
CN1094	Install Catch Basins																					
CN1095	Install Catch Basin Connection Pipe																					
	17th St & C St NE Intersection, North End of 17th St Intersection									S&J2							S&J2					
CN1106	Setup Temporary MOT for Wet Utilities																					
CN1107	Install Tree Protection																					
CN1108	Set Up Erosion & Sediment Control Devices																					
CN1109	Install Storm Manholes																					
CN1110	Install Catch Basins																					
CN1111	Install Catch Basin Connection Pipe																					
	21st St & 22nd St NE Intersection																					
CN3000	Setup Temporary MOT for TS/SL																					
CN3001	Install Manholes for TS/SL																					
CN3002	Install and Encase PVC Conduits for TS/SL																					
CN3003	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	21st St & C St NE Intersection									MC D2							MC D2					
CN3004	Setup Temporary MOT for TS/SL																					
CN3005	Install Manholes for TS/SL																					
CN3006	Install and Encase PVC Conduits for TS/SL																					
CN3007	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	1400 Block of North Carolina Ave NE																MC D1					
CN3092	Setup Temporary MOT for TS/SL																					
CN3093	Install Manholes for TS/SL																					
CN3094	Install and Encase PVC Conduits for TS/SL																					
CN3095	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	14th St & North Carolina Ave NE Intersection		MC D1							MC D1												
CN3096	Setup Temporary MOT for TS/SL																					
CN3097	Install Manholes for TS/SL																					
CN3098	Install and Encase PVC Conduits for TS/SL																					
CN3099	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					