Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Friday, October 22, 2021

Activity ID	Description/Activity Name	Week of 10/11/2021							Week of 10/18/2021							Week of 10/25/2021						
		10/17/21 Su	10/18/21 M	10/19/21 T	10/20/21 W	10/21/21 Th	10/22/21 F	10/23/21 Sa	10/24/21 Su	10/25/21 M	10/26/21 T	10/27/21 W	10/28/21 Th	10/29/21 F	10/30/21 Sa	10/31/21 Su	11/1/21 M	11/2/21 T	11/3/21 W	11/4/21 Th	11/5/21 F	11/6/21 Sa
	21st St & C St NE Intersection		U73							U73												
CN1008	Setup Temporary MOT for Wet Utilities																					
CN1011	Install Storm Manholes																					
CN1012	Install Catch Basins																					
CN1013	Install Catch Basin Connection Pipe																					
	200 Block of C St NE		U29							U29												
CN1016	Setup Temporary MOT for Wet Utilities																					
CN1019	Install Storm Manholes																					
CN1020	Install Catch Basins																					
CN1021	Install Catch Basin Connection Pipe																					
	19th St & C St NE Intersection 19th St to Alley East Bound		S&J2							S&J2							S&J2					
CN1041	Setup Temporary MOT for Wet Utilities																					
CN1042	Install Tree Protection																					
CN1043	Set Up Erosion & Sediment Control Devices																					
CN1044	Install Storm Manholes																					
CN1045	Install Catch Basins																					
CN1046	Install Catch Basin Connection Pipe																					
	1800 Block of C St NE - Part 1 Westbound Near Alley		S&J1							S&J1												
CN1049	Setup Temporary MOT for Wet Utilities																					
CN1052	Install Storm Manholes																					
CN1053	Install Catch Basins																					
CN1054	Install Catch Basin Connection Pipe																					
	18th Pl & C St NE Intersection									U73												
CN1057	Setup Temporary MOT for Wet Utilities																					
CN1060	Install Storm Manholes																					
CN1061	Install Catch Basins																					
CN1062	Install Catch Basin Connection Pipe																					
	18th St & C St NE Intersection, North End of 18th St Intersection																U73					
CN1073	Setup Temporary MOT for Wet Utilities																					
CN1075	Set Up Erosion & Sediment Control Devices																					
CN1076	Install Storm Manholes																					
CN1077	Install Catch Basins																					
CN1078	Install Catch Basin Connection Pipe																					
CN1081	Tie-in Proposed Fire Hydrant Main into Existing Main																					
	17th Pl & C St NE Intersection									U29							U29					
CN1090	Setup Temporary MOT for Wet Utilities																					
CN1092	Set Up Erosion & Sediment Control Devices																					
CN1093	Install Storm Manholes																					
CN1094	Install Catch Basins																					
CN1095	Install Catch Basin Connection Pipe																					
	16th St & C St NE Intersection																S&J1					
CN1123	Setup Temporary MOT for Wet Utilities																					
CN1124	Install Tree Protection																					
CN1125	Set Up Erosion & Sediment Control Devices																					
CN1126	Install Storm Manholes																					
CN1127	Install Catch Basins																					
CN1128	Install Catch Basin Connection Pipe																					
	21st St & 22nd St NE Intersection																MC D2					
CN3000	Setup Temporary MOT for TS/SL																					
CN3001	Install Manholes for TS/SL																					
CN3002	Install and Encase PVC Conduits for TS/SL																					
CN3003	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	1400 Block of North Carolina Ave NE																MC D1					
CN3092	Setup Temporary MOT for TS/SL																					
CN3093	Install Manholes for TS/SL																					
CN3094	Install and Encase PVC Conduits for TS/SL																					
CN3095	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	14th St & North Carolina Ave NE Intersection		MC D1							MC D1												
CN3096	Setup Temporary MOT for TS/SL																					
CN3097	Install Manholes for TS/SL																					
CN3098	Install and Encase PVC Conduits for TS/SL																					
CN3099	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					