Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, February 28, 2022

Activity ID	Description/Activity Name	2/20/22 Su	2/21/22 M	2/22/22 T	2/23/22 W	2/24/22 Th	2/25/22 F	2/26/22 Sa	2/27/22 Su	2/28/22 M	3/1/22 T	3/2/22 W	3/3/22 Th	3/4/22 F	3/5/22 Sa	3/6/22 Su	3/7/22 M	3/8/22 T	3/9/22 W	3/10/22 Th	3/11/22 F	3/12/22 Sa
	15th St & North Carolina Ave NE Intersection															U29					
CN1184	Install Storm Manholes and Connecting Pipe																				
	1400 Block of North Carolina Ave NE		U29							U29											
CN1192	Install Storm Manholes and Connecting Pipe						W														
	14th St & North Carolina Ave NE Intersection		U29																		
CN1201	Install Catch Basins																				
	19th St & C St NE Intersection									MC D2											
CN3022	Install and Encase PVC Conduits for TS/SL																				
	1800 Block of C St NE - Part 1															MC D2					
CN3026	Install and Encase PVC Conduits for TS/SL																				
	1700 Block of C St NE - Part 1		MC D1																		
CN3042	Install and Encase PVC Conduits for TS/SL		H	W		W	W														
	17th St & C St NE Intersection		MC D2																		
CN3054	Install and Encase PVC Conduits for TS/SL		H	W		W	W														
	1600 Block of C St NE															MC D1					
CN3058	Install and Encase PVC Conduits for TS/SL																				
	1500 Block of C St NE									MC D1											
CN3069	Install Manholes for TS/SL																				
	15th St & C St NE Intersection									MC D 1											
CN3073	Install Manholes for TS/SL																				
PHASE 1F: MEDIAN OF C ST. FROM 19TH ST TO 18TH ST.			Omni							Omni 1											
CN1018A	Sawcut Full Depth Perimeter & Demo Hardscape C St. Median 19th to 18th		H/C			W	W														
CN5033	Demo Existing TS/SL Foundation & Install new TS/SL Foundation C St. Median 19th to 18th		H/C			W	W														
CN5045	Install Aggregate Base Course C St. Median 19th to 18th		H/C			W	W														
CN5046	Install PCC Base/Base for Utility CutsC St. Median 19th to 18th		H/C			W	W														
CN6019	Prep Subbase & Install Granite Curb&Brick Gutter,Granite Curb w/oGutter C St. Median 19th to 18th		H/C			W	W														
CN6020	Prep Subbase & Install: PCC Sidewalk C St. Median 19th to 18th																				
CN6021	Prep Subbase & Install: Detectable Warning Pavers w/o ADA Ramp C St. Median 19th to 18th																				
PHASE 1E: MEDIAN OF C ST. FROM 18TH ST TO 17TH ST.																Omni 1					
CN5048	Layout for Hardscape/Set-up MOT Closure/Install E&S C St. Median 18th to 17th																				
CN1026A	Sawcut Full Depth Perimeter & Demo Hardscape C St. Median 18th to 17th																				
CN5061	Install Aggregate Base Course C St. Median 18th to 17th																				
CN5062	Install PCC Base/Base for Utility Cuts C St. Median 18th to 17th																				
PHASE 3A: 21ST ST. & C ST. INTERSECTION																Omni 2					
CN1067A	Sawcut Full Depth Perimeter & Demo Hardscape 21st & C Intersection																				
CN5129	Demo Existing TS/SL Foundation & Install new TS/SL Foundation 21st & C Intersection																				
CN5141	Install Aggregate Base Course 21st & C Intersection																				