Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, April 3, 2023

Contractor	Description/Activity Name	3/26/23 Su	3/27/23 M	3/28/23 T	3/29/23 W	3/30/23 Th	3/31/23 F	4/1/23 Sa	4/2/23 Su	4/3/23 M	4/4/23 T	4/5/23 W	4/6/23 Th	4/7/23 F	4/8/23 Sa	4/9/23 Su	4/10/23 M	4/11/23 T	4/12/23 W	4/13/23 Th	4/14/23 F	4/15/23 Sa
Phase 1																						
Mullens	Eradicate Existing Conflicting Pavement Markings																					
Mullens	Install 4" White Solid Pavement Marking Tape																					
MC Dean	Electrical Items at 14th St & NC Ave: Relocate and/or Remove Existing Pole/Signal Head/Mast Arm/Base																					
	Hardscape at 14th St & NC Ave East & West Median Island:																					
Anchor	Sawcut & Demo Existing East & West Median Island, Existing Roadway & Curb Radius for Proposed New Islands																					
Anchor	Backfill & Prep Subgrade for PCC Roadway Base and New Medians																					
Anchor	Prep Subbase & Install Granite Curb & Brick Gutter																					
MC Dean	Demo Existing Foundations & Install New Foundation																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
	Hardscape at 14th St & NC Ave NE Intersection Bump-out:																					
Anchor	Sawcut & Demo Existing Roadway & Sidewalk Radius																					
Anchor	Backfill & Prep Subgrade for PCC Roadway Base and New Medians																					
Anchor	Prep Subbase & Install Granite Curb & Brick Gutter																					
Phase 3																						
	Restoration NC Ave From 13th St to 14th St																					
Anchor	Furnish & Install Flexible Channelizer Posts																					
	C St Main Contract Work/Punchlist																					
Anchor	Demo Abandoned Foundations from Traffic Signal Switch																					
Anchor	Remove/Relocate Existing Sign																					
Mullens	Punchlist: Pavement Markings																					
Anchor	DC Water Punchliust:																					
MC Dean	Punchlist: Ground Rod Testing																					
FMCC	Punchlist: Granite & Gutter Repair																					