Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, December 20, 2021

Activity ID	Description/Activity Name	Week of 12/6/2021							Week of 12/13/2021							Week of 12/20/2021						
		12/12/21 Su	12/13/21 M	12/14/21 T	12/15/21 W	12/16/21 Th	12/17/21 F	12/18/21 Sa	12/19/21 Su	12/20/21 M	12/21/21 T	12/22/21 W	12/23/21 Th	12/24/21 F	12/25/21 Sa	12/26/21 Su	12/27/21 M	12/28/21 T	12/29/21 W	12/30/21 Th	12/31/21 F	1/1/22 Sa
	19th St & C St NE Intersection 19th St to Alley East Bound		U29							U29												
CN1041	Setup Temporary MOT for Wet Utilities																					
CN1042	Install Tree Protection																					
CN1043	Set Up Erosion & Sediment Control Devices																					
CN1044	Install Storm Manholes																					
CN1045	Install Catch Basins																					
CN1048	Clean Existing Structures & Connection Pipe																					
	1800 Block of C St NE - Part 1 Westbound Near Alley		S&J1							S&J1							S&J1					
CN1049	Setup Temporary MOT for Wet Utilities																					
CN1052	Install Storm Manholes																					
CN1053	Install Catch Basins																					
CN1054	Install Catch Basin Connection Pipe																					
	17th St & C St NE Intersection, North End of 17th St Intersection		S&J2							S&J2												
CN1106	Setup Temporary MOT for Wet Utilities																					
CN1109	Install Storm Manholes																					
CN1110	Install Catch Basins																					
CN1111	Install Catch Basin Connection Pipe																					
	1600 Block of C St NE, South End of 17th St Intersection		U29																			
CN1115	Setup Temporary MOT for Wet Utilities																					
CN1118	Install Storm Manholes																					
CN1119	Install Catch Basins																					
CN1120	Install Catch Basin Connection Pipe																					
	16th St & North Carolina Ave NE Intersection		U73																			
CN1132	Setup Temporary MOT for Wet Utilities																					
CN1133	Install Tree Protection																					
CN1134	Set Up Erosion & Sediment Control Devices																					
CN1135	Install Storm Manholes																					
CN1136	Install Catch Basins																					
CN1137	Install Catch Basin Connection Pipe																					
	14th Pl & C St NE Intersection		U73																			
CN1165	Setup Temporary MOT for Wet Utilities																					
CN1166	Install Tree Protection																					
CN1167	Set Up Erosion & Sediment Control Devices																					
CN1168	Install Storm Manholes																					
CN1169	Install Catch Basins																					
CN1170	Install Catch Basin Connection Pipe																					
CN1171	Abandon Existing Catch Basin and Connection Pipe																					
CN1172	Clean Existing Structures & Connection Pipe																					
	15th St & North Carolina Ave NE Intersection		U29																			
CN1181	Setup Temporary MOT for Wet Utilities																					
CN1182	Install Tree Protection																					
CN1183	Set Up Erosion & Sediment Control Devices																					
CN1184	Install Storm Manholes																					
CN1185	Install Catch Basins																					
CN1186	Install Catch Basin Connection Pipe																					
CN1187	Abandon Existing Catch Basin and Connection Pipe																					
CN1188	Clean Existing Structures & Connection Pipe																					
	14th St & North Carolina Ave NE Intersection									S&J2												
CN1197	Setup Temporary MOT for Wet Utilities																					
CN1198	Install Tree Protection																					
CN1199	Set Up Erosion & Sediment Control Devices																					
CN1200	Install Storm Manholes																					
CN1201	Install Catch Basins																					
CN1202	Install Catch Basin Connection Pipe																					
	21st St & C St NE Intersection		MC D1							MC D1												
CN3004	Setup Temporary MOT for TS/SL																					
CN3005	Install Manholes for TS/SL																					
CN3006	Install and Encase PVC Conduits for TS/SL																					
CN3007	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	20th St & C St NE Intersection		MC D2							MC D2							MC D1					
CN3012	Setup Temporary MOT for TS/SL																					
CN3013	Install Manholes for TS/SL																					
CN3014	Install and Encase PVC Conduits for TS/SL																					
CN3015	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	1900 Block of C St NE		MC D2																			
CN3016	Setup Temporary MOT for TS/SL																					
CN3017	Install Manholes for TS/SL																					
CN3018	Install and Encase PVC Conduits for TS/SL																					
CN3019	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	19th St & C St NE Intersection		MC D2							MC D2							MC D2					
CN3020	Setup Temporary MOT for TS/SL																					
CN3021	Install Manholes for TS/SL																					
CN3022	Install and Encase PVC Conduits for TS/SL																					
CN3023	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	18th St & C St NE Intersection																MC D2					
CN3028	Setup Temporary MOT for TS/SL																					
CN3029	Install Manholes for TS/SL																					
CN3030	Install and Encase PVC Conduits for TS/SL																					
CN3031	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	21st St & 22nd St NE Intersection																U29					
CN5000	Layout Hardscape																					
CN5001	Demo & Excavate for Hardscape																					
CN5014	PCC Base- Utility Cut Restoration																					
CN5015	PCC Base Roadway Restoration																					