Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, December 6, 2021

Activity ID	Description/Activity Name	Week of 11/22/2021							Week of 11/29/2021							Week of 12/6/2021						
		11/28/21 Su	11/29/21 M	11/30/21 T	12/1/21 W	12/2/21 Th	12/3/21 F	12/4/21 Sa	12/5/21 Su	12/6/21 M	12/7/21 T	12/8/21 W	12/9/21 Th	12/10/21 F	12/11/21 Sa	12/12/21 Su	12/13/21 M	12/14/21 T	12/15/21 W	12/16/21 Th	12/17/21 F	12/18/21 Sa
	1800 Block of C St NE - Part 1 Westbound Near Alley																U29					
CN1049	Setup Temporary MOT for Wet Utilities																					
CN1052	Install Storm Manholes																					
CN1053	Install Catch Basins																					
CN1054	Install Catch Basin Connection Pipe																					
	1800 Block of C St NE - Part 2, South End of 18th St Intersection		S&J1																			
CN1065	Setup Temporary MOT for Wet Utilities																					
CN1068	Install Storm Manholes																					
CN1069	Install Catch Basins																					
CN1070	Install Catch Basin Connection Pipe																					
	18th St & C St NE Intersection, North End of 18th St Intersection		U73																			
CN1073	Setup Temporary MOT for Wet Utilities																					
CN1076	Install Storm Manholes																					
CN1077	Install Catch Basins																					
CN1078	Install Catch Basin Connection Pipe																					
	1700 Block of C St NE - Part 1, South End of 17th Pl Intersection		U29																			
CN1082	Setup Temporary MOT for Wet Utilities																					
CN1085	Install Storm Manholes																					
CN1086	Install Catch Basins																					
CN1087	Install Catch Basin Connection Pipe																					
	17th St & C St NE Intersection, North End of 17th St Intersection		S&J2							S&J2												
CN1106	Setup Temporary MOT for Wet Utilities																					
CN1109	Install Storm Manholes																					
CN1110	Install Catch Basins																					
CN1111	Install Catch Basin Connection Pipe																					
	1600 Block of C St NE, South End of 17th St Intersection									S&J1							S&J1					
CN1115	Setup Temporary MOT for Wet Utilities																					
CN1118	Install Storm Manholes																					
CN1119	Install Catch Basins																					
CN1120	Install Catch Basin Connection Pipe																					
	16th St & C St NE Intersection		U29							U29												
CN1123	Setup Temporary MOT for Wet Utilities																					
CN1124	Install Tree Protection																					
CN1125	Set Up Erosion & Sediment Control Devices																					
CN1126	Install Storm Manholes																					
CN1127	Install Catch Basins																					
CN1128	Install Catch Basin Connection Pipe																					
	16th St & North Carolina Ave NE Intersection									U73							U73					
CN1132	Setup Temporary MOT for Wet Utilities																					
CN1133	Install Tree Protection																					
CN1134	Set Up Erosion & Sediment Control Devices																					
CN1135	Install Storm Manholes																					
CN1136	Install Catch Basins																					
CN1137	Install Catch Basin Connection Pipe																					
	14th St & North Carolina Ave NE Intersection																S&J2					
CN1197	Setup Temporary MOT for Wet Utilities																					
CN1198	Install Tree Protection																					
CN1199	Set Up Erosion & Sediment Control Devices																					
CN1200	Install Storm Manholes																					
CN1201	Install Catch Basins																					
CN1202	Install Catch Basin Connection Pipe																					
	21st St & C St NE Intersection		MC D1							MC D1							MC D1					
CN3004	Setup Temporary MOT for TS/SL																					
CN3005	Install Manholes for TS/SL																					
CN3006	Install and Encase PVC Conduits for TS/SL																					
CN3007	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	20th St & C St NE Intersection		MC D2							MC D2							MC D2					
CN3012	Setup Temporary MOT for TS/SL																					
CN3013	Install Manholes for TS/SL																					
CN3014	Install and Encase PVC Conduits for TS/SL																					
CN3015	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					
	14th St & North Carolina Ave NE Intersection		MC D1																			
CN3096	Setup Temporary MOT for TS/SL																					
CN3097	Install Manholes for TS/SL																					
CN3098	Install and Encase PVC Conduits for TS/SL																					
CN3099	Transfer Existing TS/SL Pole from Existing Foundation to Temp. Base																					