



Partnerships resulting in innovative, cost effective and quality construction,
exceeding our customers' expectations in a safe environment.

PROJECT NAME: DDOT C Street NE Implementation

CONTRACT NO.: DCKA-2021-C-0056

DATE: Friday, May 28, 2021

3 WEEK LOOK AHEAD SCHEDULE

DESCRIPTION	SUB/CREW	LOCATION	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	REMARKS		
			5/24/21	5/25/21	5/26/21	5/27/21	5/28/21	5/29/21	5/30/21	5/31/21	6/1/21	6/2/21	6/3/21	6/4/21	6/5/21	6/6/21	6/7/21	6/8/21	6/9/21	6/10/21	6/11/21	6/12/21	6/13/21			
Pre-Construction Survey Submission	Anchor	Project Wide																								
Install Project Limit MOT Signage	Anchor	C Street NE																								
UFA Precon, Tree Marking/Protection	Anchor	Meeting																						Set-up UFA Precon and start putting up Tree Protection		
WMATA Pre-Notification of Construction	Anchor	Meeting																								
Submittals/RFI's	Anchor	Sharepoint																								
DOEE Pre-Construction Meeting	Anchor	C Street NE																								
Establish/Designate Field Office	Anchor	TBD																								
Establish/Submit Rephasing of MOT/TCP's	Anchor	Project Wide																								
Project Survey/Field Layout	Anchor	Project Wide																								
LEGEND:				Scheduled Work / In Process						Holiday / Weekend						Completed Work						Need Direction and/or Approval				