Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, April 25, 2022

Activity ID	Description/Activity Name	4/17/22 Su	4/18/22 M	4/19/22 T	4/20/22 W	4/21/22 Th	4/22/22 F	4/23/22 Sa	4/24/22 Su	4/25/22 M	4/26/22 T	4/27/22 W	4/28/22 Th	4/29/22 F	4/30/22 Sa	5/1/22 Su	5/2/22 M	5/3/22 T	5/4/22 W	5/5/22 Th	5/6/22 F	5/7/22 Sa
	18th St & C St NE Intersection, North End of 18th St Intersection									U66												
CN1078	Install Catch Basin Connection Pipe																					
	17th Pl & C St NE Intersection, North End of 17th Pl Intersection									U66												
CN1095	Install Catch Basin Connection Pipe																					
	17th St & C St NE Intersection, North End of 17th St Intersection		U66							U66												
N/A	Repair Catch Basin I5-5		W																			
CN1112	Abandon Existing Catch Basin and Connection Pipe																					
	15th St & C St NE Intersection				U66					U66							U66					
CN1153	Install Catch Basins																					
	19th St & C St NE Intersection		MC D2																			
CN3022	Install and Encase PVC Conduits for TS/SL		W																			
	16th St & C St NE Intersection		MC D1																			
CN3062	Install and Encase PVC Conduits for TS/SL		W																			
	15th St & North Carolina Ave NE Intersection									MC D1							MC D1					
CN3089	Install Manholes for TS/SL																					
CN3090	Install and Encase PVC Conduits for TS/SL																					
	1400 Block of North Carolina Ave NE				MC D1																	
CN3094	Install and Encase PVC Conduits for TS/SL																					
HARDSCAPE RECONFIGURATION & GREEN INFRASTRUCTURE																						
PHASE 3B: 2000 BLOCK OF C ST. FROM 21ST ST TO 20TH ST.			Omni 1							Omni 1												
CN1075A	Sawcut Full Depth Perimeter & Demo Hardscape 2000 Block of C 21st to 20th		W																			
CN5157	Install Aggregate Base Course 2000 Block of C 21st to 20th		W																			
CN5158	Install PCC Base/Base for Utility Cuts 2000 Block of C 21st to 20th		W																			
CN6037	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 2000 Block of C 21st to 20th		W																			
CN6038	Prep Subbase & Install: PCC Sidewalk, PCC Wheelchair Ramp 2000 Block of C 21st to 20th		W																			
CN6039	Prep Subbase & Install: Detectable Warning Paver w/o ADA Ramp, Directional Indicator Paver 2000 Block of C 21st to 20th		W																			
PHASE 3C: 1900 BLOCK OF C ST. FROM 20TH ST. TO 19TH ST.			MC D2							Omni 2												
CN5161	Tie-in new Fire Hydrant and Remove Existing Hydrant 1900 Block of C 20th to 19th																		S&J			
CN5172	Install Aggregate Base Course 1900 Block of C 20th to 19th																					
CN5173	Install PCC Base/Base for Utility Cuts 1900 Block of C 20th to 19th																					
CN5174	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 1900 Block of C 20th to 19th																					
PHASE 3D: 1820 BLOCK OF C ST. FROM 19TH ST. TO ALLEY NEAR 18TH PL.										Omni 1							Omni 1					
CN1092A	Sawcut Full Depth Perimeter & Demo Hardscape 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN5178	Install Aggregate Base 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN5188	Install PCC Base/Base for Utility Cuts 1820 Block of C St. 19th to Alley Near 18th Pl.																					
CN5189	Prep Subbase & Install: Granite Curb & Brick Gutter, Granite Curb without Gutter 1820 Block of C 19th to Alley																					
PHASE 2J: 16TH ST. & C ST. INTERSECTION AND 1600 BLOCK OF C ST. FROM 16TH ST. TO ALLEY NEAR 15TH ST.			Omni 3							Omni 3							Omni 3					
CN5285	Install Aggregate Base Course 16th&C & 1600 Block C from 16th to Alley at 15th																					
CN5286	Install PCC Base/Base for Utility Cuts 16th&C & 1600 Block C from 16th to Alley at 15th																					
CN5287	Prep Subbase&Install Granite Curb&Brick Gutter,Granite Curb w/o Gutter 16th&C & 1600 Block C from 16th to Alley at 15th																					
PHASE 2D: 1400 BLOCK OF NORTH CAROLINA AVE. FROM 14TH ST. TO CONSTITUTION AVE.										Omni 2							Omni 2					
CN10190	Sawcut Full Depth Perimeter & Demo Hardscape 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10210	Install Aggregate Base Course 1400 Block of NC 14th St. to Constitution. Ave.																					
CN10220	Install PCC Base/Base for Utility Cuts 1400 Block of NC 14th-Const. Ave.																					
CN10230	Prep Subbase & Install Granite Curb&Brick Gutter, Granite Curb w/o Gutter 1400 Block of NC 14th-Const. Ave.																					