Partnerships resulting in innovative, cost effective and quality construction, exceeding our customers' expectations in a safe environment.

Project Name: DDOT C St NE Implementation
Contract No.: DCKA-2021-C-0056
Date: Monday, April 10, 2023

Contractor	Description/Activity Name	4/2/23 Su	4/3/23 M	4/4/23 T	4/5/23 W	4/6/23 Th	4/7/23 F	4/8/23 Sa	4/9/23 Su	4/10/23 M	4/11/23 T	4/12/23 W	4/13/23 Th	4/14/23 F	4/15/23 Sa	4/16/23 Su	4/17/23 M	4/18/23 T	4/19/23 W	4/20/23 Th	4/21/23 F	4/22/23 Sa
Phase 1																						
	Hardscape at 14th St & NC Ave East & West Median Island:																					
Anchor	Sawcut & Demo Existing East & West Median Island, Existing Roadway & Curb Radius for Proposed New Islands																					
Anchor	Backfill & Prep Subgrade for PCC Roadway Base and New Medians																					
Anchor	Prep Subbase & Install Granite Curb & Brick Gutter																					
MC Dean	Demo Existing Foundations & Install New Foundation																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
Anchor	Prep Subbase & Install: Brick Sidewalk on PCC Base																					
Anchor	Prep Subbase & Install: PCC Sidewalk & detectable pavers w/o ADA ramp																					
	Hardscape at 14th St & NC Ave NE Intersection Bump-out:																					
Anchor	Sawcut & Demo Existing Roadway & Sidewalk Radius																					
Anchor	Backfill & Prep Subgrade for PCC Roadway Base and New Medians																					
Anchor	Prep Subbase & Install Granite Curb & Brick Gutter																					
MC Dean	Demo Existing Foundations & Install New Foundation																					
Anchor	Repair PCC Roadway Base & Temp Asphalt																					
Anchor	Prep Subbase & Install: PCC ADA Ramps																					
	Hardscape at A St & North Carolina (South Side)																					
Anchor	Demo curb, gutter, and landscape for Proposed ADA Ramp																					
Anchor	Prep Subbase & Install: PCC ADA Ramps																					
	C St Main Contract Work/Punchlist																					
Anchor	Class C Stone Masonry																					
Anchor	Remove/Relocate Existing Sign																					
FMCC	Punchlist: Granite & Gutter Repair																					